

# **PROGRESS REPORT**

## **CGEWHO – CHENNAI PHASE-III PROJECT**

30.11.2018

<b>BLOCK</b>	<b>STATUS AS ON 30.11.2018</b>
A1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 88% completed.</li> <li>• Plain Cement Concrete (PCC) For Pile Cap work 80% completed.</li> <li>• Pile Chipping Work 74% Completed.</li> <li>• Pile Cap casting 41% Completed</li> <li>• Bar Bending and Shuttering work for Pile Cap, Plinth beam &amp; Column in Progress for balance 59% works.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.11.2018</b>
A2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 80% completed.</li> <li>• Plain Cement Concrete (PCC) For Pile Cap work 55% completed.</li> <li>• Pile Chipping Work 50% Completed.</li> <li>• Bar Bending for Pile Cap, Plinth beam &amp; Column in Progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.11.2018</b>
B1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor Level 100%Completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor Level 75%Completed</li> <li>• Barbending &amp; Shuttering work on Progress for balance 25% columns upto Fourth Floor Level.</li> <li>• Barbending &amp; Shuttering work for 1<sup>st</sup> Half of Fourth Floor Slab on Progress</li> <li>• Block Work for Model Flat at First Floor Level on Progress</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.11.2018</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 85% completed.</li> <li>• PCC for pile cap 75% completed.</li> <li>• Pile Chipping Work 75% Completed.</li> <li>• Pile Cap Casting 9% completed</li> <li>• Bar Bending and Shuttering work for Pile Cap &amp; Plinth beam on progress for balance 91% works</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS AS ON 30.11.2018
C1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt floor level 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 70% completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 30% Columns upto Fourth floor level.</li> <li>• Shuttering &amp; bar bending work for First half of Fourth floor level slab 50% completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 50% of First half of Fourth floor level slab.</li> <li>• Block Work for Model Flat at First Floor Level on Progress</li> </ul>
BLOCK	STATUS AS ON 30.11.2018
C2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt floor level 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First half of First floor level slab Concrete Casting 100% Completed</li> <li>• Shuttering &amp; bar bending work for Second half of First floor level slab 50% completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 50% of Second half of First floor level slab.</li> </ul>
BLOCK	STATUS AS ON 30.11.2018
C3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to Stilt floor level 100% completed.</li> <li>• Columns up to First floor level 55% completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 45% of columns upto First floor level.</li> <li>• Shuttering &amp; bar bending work on progress for 1<sup>st</sup> Half of First floor level slab.</li> <li>• Soil Back Filling on progress for Second half of the building.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS AS ON 30.11.2018</b>
D1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 60% completed.</li> <li>• Plain Cement Concrete for Pile Cap work 40% completed.</li> <li>• Pile cap casting 24% completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 76% of Pile caps.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.11.2018</b>
D2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt floor level 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• First half of Fourth floor level slab Concrete Casting 100% Completed</li> <li>• Shuttering &amp; Bar bending work on Progress for Second half of Fourth floor level.</li> <li>• Block Work for Model Flat at First Floor Level on Progress</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.11.2018</b>
D3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt floor level 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casing 100% Completed.</li> <li>• Columns up to Second floor level 75% completed.</li> <li>• Shuttering &amp; Bar bending work on progress for balance 25% of columns upto Second floor level.</li> <li>• Second floor level slab First half Concrete Casing 100% Completed.</li> <li>• Columns up to Third floor level 50% completed.</li> <li>• Shuttering &amp; Bar bending work on progress for balance 50% columns upto Third floor level.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.11.2018</b>
COMMUNITY HALL	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works on progress.</li> <li>• Pile cap casting 50% completed.</li> <li>• PCC for pile cap on progress.</li> </ul>



# **PROGRESS REPORT**

## **CGEWHO – CHENNAI PHASE-III PROJECT**

- Bar bending & shuttering work on progress for balance 50% of pile caps.
- Columns up to Stilt floor level 50% completed.
- Bar bending & shuttering work on progress for balance 50% of columns upto First floor level.

### **PHOTOGRAPHS OF WORK PROGRESS AS ON 30.11.2018**

In Block A1: Pile Cap Plinth beam Shuttering work in progress..



In Block A2 : Pile Cap Plinth beam Shuttering work in progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block B1: Fourth Floor level slab First half part Shuttering & Bar Bending in progress..



In Block B1: Pile Cap Shuttering & Bar Bending in progress..



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block C1: Fourth Floor level Slab 1<sup>st</sup> half Shuttering & Bar bending work in progress.



In Block C2: First Floor level Slab 1<sup>st</sup> half Concrete Casting Work in progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block C3: First Floor level Slab 1<sup>st</sup> half Shuttering & Bar Bending Work in progress.



In Block D1: Excavation, Bar bending & Shuttering for Pile cap work on Progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block D2 : Fourth floor level slab 2nd half Shuttering & Bar Bending work on progress.



In Block D3: First floor Column Shuttering and Bar bending Works in Progress.





## **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Community Hall : Excavation, Pile cap Concrete casting , pile chipping & Column Casing work on progress.



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

