

# **PROGRESS REPORT**

## **CGEWHO – CHENNAI PHASE-III PROJECT**

31.03.2019

<b>BLOCK</b>	<b>STATUS AS ON 31.03.2019</b>
A1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 90% completed.</li> <li>• Plain Cement Concrete (PCC) For Pile Cap work 90% completed.</li> <li>• Pile Chipping Work 90% Completed.</li> <li>• Pile Cap casting 55% Completed</li> <li>• Bar Bending and Shuttering work for Pile Cap, Plinth beam &amp; Column in Progress for balance 45% works.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.03.2019</b>
A2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 80% completed.</li> <li>• Plain Cement Concrete (PCC) For Pile Cap work 55% completed.</li> <li>• Pile Chipping Work 50% Completed.</li> <li>• Bar Bending for Pile Cap, Plinth beam &amp; Column in Progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.03.2019</b>
B1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor Level 100%Completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor Level 100%Completed</li> <li>• Third floor level slab 1<sup>st</sup> Half Concrete Casting 100% Completed.</li> <li>• Barbending &amp; Shuttering work for 2<sup>nd</sup> Half of Fourth Floor Slab on Progress</li> <li>• Block Work for Model Flat at First Floor Upto Lintel Level 80% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.03.2019</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 95% completed.</li> <li>• PCC for pile cap 75% completed.</li> <li>• Pile Chipping Work 75% Completed.</li> <li>• Pile Cap Casting 20% completed</li> <li>• Bar Bending and Shuttering work for Pile Cap &amp; Plinth beam on progress for balance 80% works</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS AS ON 31.03.2019
C1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt floor level 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level slab 1<sup>st</sup> Half Concrete Casting 100% Completed.</li> <li>• Shuttering work for Second half of Fourth floor level slab 50% completed.</li> <li>• Shuttering work on progress for balance 50% of Second half of Fourth floor level slab.</li> <li>• Block Work for Model Flat at First Floor upto Lintel Level completed</li> </ul>
BLOCK	STATUS AS ON 31.03.2019
C2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt floor level 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First half of First floor level slab Concrete Casting 100% Completed</li> <li>• Shuttering &amp; bar bending work for Second half of First floor level slab 90% completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 10% of Second half of First floor level slab.</li> <li>• Shuttering &amp; bar bending work for First half of Second floor level slab 75% completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 25% of First half of Second floor level slab.</li> </ul>
BLOCK	STATUS AS ON 31.03.2019
C3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to Stilt floor level 100% completed.</li> <li>• Columns up to First floor level 60% completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 40% of columns upto First floor level.</li> <li>• Shuttering &amp; bar bending work for 1<sup>st</sup> Half of First floor level slab 80% Completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 20% of 1<sup>st</sup> Half of First floor level slab.</li> <li>• PCC flooring for Stilt Floor 70% Completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS AS ON 31.03.2019
D1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 75% completed.</li> <li>• Plain Cement Concrete for Pile Cap work 50% completed.</li> <li>• Pile cap casting 40% completed.</li> <li>• Shuttering &amp; bar bending work on progress for balance 60% of Pile caps.</li> </ul>
BLOCK	STATUS AS ON 31.03.2019
D2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt floor level 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• First half of Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Shuttering &amp; Bar bending work for Second half of Fourth floor level 90% Completed.</li> <li>• Shuttering &amp; Bar bending work on Progress for balance 10% of Second half of Fourth floor level.</li> <li>• Block Work for Model Flat at First Floor Upto Lintel Level 80% completed.</li> </ul>
BLOCK	STATUS AS ON 31.03.2019
D3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt floor level 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab First half Concrete Casting 100% Completed.</li> <li>• Columns up to Third floor level 50% completed.</li> <li>• Shuttering &amp; Bar bending work on progress for balance 50% columns upto Third floor level.</li> </ul>
BLOCK	STATUS AS ON 31.03.2019
COMMUNITY HALL	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works on progress.</li> <li>• Pile cap casting 55% completed.</li> <li>• PCC for pile cap on progress.</li> <li>• Bar bending &amp; shuttering work on progress for balance 45% of pile caps.</li> </ul>



# **PROGRESS REPORT**

## **CGEWHO – CHENNAI PHASE-III PROJECT**

---

- |   |
|---|
| <ul style="list-style-type: none"><li>• Columns up to Stilt floor level 50% completed.</li><li>• Bar bending &amp; shuttering work on progress for balance 50% of columns upto First floor level.</li></ul> |
|---|

### **PHOTOGRAPHS OF WORK PROGRESS AS ON 31.03.2019**

In Block A1: Pile Cap Shuttering work in progress..



In Block A2 : Pile Cap Plinth Barbending work on progress.





# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block B1: Fourth Floor level slab Second half Shuttering & Bar Bending on progress..



In Block B2: Pile Cap Shuttering & Bar Bending in progress..



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block C1: Fourth Floor level 2<sup>nd</sup> half Shuttering & Bar bending work in progress.



In Block C2: Second Floor level Slab 1<sup>st</sup> half Shuttering & Bar bending work in progress.





## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block C3: First Floor level Slab 1<sup>st</sup> half Shuttering & Bar Bending Work on progress.



In Block D1: Excavation, Bar bending & Shuttering for Pile cap work on Progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block D2 : Fourth floor level slab 2nd half Shuttering & Bar Bending work on progress.



In Block D3: First floor Column Shuttering and Bar bending Works in Progress.





## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Community Hall : Excavation, Pile cap Concrete casting , pile chipping & Column Casing work on progress.



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**





**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

