

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

30th-Apr-2019

PACKAGE-II	STATUS AS ON 30/04/2019
Up to Last Month Block D03	<ul style="list-style-type: none"> • Terrace Projection slab 100% casted above Machine Room Roof. • Dado Tiling work in Kitchen completed from 3rd to 11th floor lvl. • Tiles flooring in Bed rooms & in Kitchen completed up to 7th floor lvl. • Kitchen counter stone fixing completed from 5th to 11th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Brick coba water Proofing in wings-1,2 & 4 is in Progress. • Dado Tiling work in Kitchen completed from 12th to 14th floor lvl. • Tiles flooring in Bed rooms & in Kitchen completed from 8th to 10th floor lvl. • Tiles flooring in Living & Dining completed up to 8th floor lvl. • Kitchen counter stone fixing completed from 12th to 14th floor lvl.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Parapet wall Brick work above Machine Room Roof completed. • Toilet water proofing work completed from 10th to 14th floor lvl. • Hot water pipe insulation completed up to 12th floor lvl. • Cpvc piping pressure Testing completed at 14th Floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Terrace Projection slab above Machine Room Roof 100% casted. • Balconies water proofing work completed up to 7th floor lvl. • Hot water pipe insulation completed from 13th to 14th floor lvl. • Toilets dado tiling completed up to 3rd floor lvl. • Staircase-1 & 2 Plaster work completed.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Terrace lvl Projection slab 15% casted. (Total 90%). • External Plaster work 20% completed. (Total 70%). • Internal Toilets GI waste piping work completed from 4th to 10th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Machine Room Roof Slab Reinforcement binding work is in progress. • External Plaster work 20% completed. (Total 90%). • Internal Toilets GI waste piping work completed from 11th to 14th floor lvl. • 90% Internal wall putty completed up to 14th floor lvl.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D06	<ul style="list-style-type: none"> • Parapet wall Slab 15% casted at Terrace lvl. (Total 90%). • Terrace Projection slab 15% casted. (Total 30%). • Balance 50% plaster completed at 8th floor lvl. • 90% Plaster work completed from 11th to 13th floor lvl. • Internal Door frames fixed at 14th floor lvl. • POP cornice work completed up to 11th floor lvl. • CI piping work completed up to 9th to 13th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Terrace Projection slab 30% casted. (Total 60%). • 90% Plaster work completed at 14th floor lvl. • POP cornice work completed from 12th to 14th floor lvl. • CI piping work completed at 14th floor lvl.
Up to Last Month Block D07	<ul style="list-style-type: none"> • 100% 7th floor Roof slab casted. • 8th floor columns 100% casted. • 100% 8th floor Roof slab casted. • 50% 9th floor columns casted. • Brick work in 1st floor 80% completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance 50% 9th floor columns casted. • 100% 9th floor Roof slab casted. • 75% 10th floor columns casted. • 10th floor Roof slab shuttering work of wings-1 & 4 is in progress. • Brick work in 2nd & 3rd floor 80% completed. • Brick work in 4th floor lvl 50% completed.
Up to Last Month Block D08	<ul style="list-style-type: none"> •
Current Month Activity	<ul style="list-style-type: none"> •
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • PCC at basement under Floor lvl 3500Sqm done. (Total 7470 Sqm). • Basement Ceiling Plaster 1800 Sqm completed. (Total 4375 Sqm). • Basement Drain Base slab of length 25 mtrs casted. (Total 300 Mtrs). • Basement Roof slab 638 Sqm casted. (Total 11581/15886).
Current Month Activity	<ul style="list-style-type: none"> • PCC at basement under Floor lvl 1000Sqm done. (Total 8470 Sqm). • Basement Ceiling Plaster 1900 Sqm completed. (Total 6275 Sqm). • Basement Drain Base slab of length 25 mtrs casted. (Total 325 Mtrs).
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Retaining wall -2 5% water proofing completed. (Total 90%).
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall piles 32 nos casted.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 30Th-APR-2019
Block D-03 Terrace lvl Brick coba water proofing is in progress.



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block D-04 Machine Room above Projection slab 100% casted.



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**Block D-05 90% External Plaster work completed.
In block D-06 Terrace projection slab 60% casted.**



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**Block D-07 9th floor Roof slab 100% casted.
10th floor Roof slab shuttering work is in progress.**



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

A.T.T. WORK IN BASEMENT IS IN PROGRESS.



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

INSULATION ON HOT WATER SUPPLY PIPE IS IN PROGRESS.



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

TOILET SUNKEN WATER PROOFING TESTING & CURING WORK IS IN PROGRESS.



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 30/04/2019
Up to Last Month Block C01	<ul style="list-style-type: none"> • Level 14: 100% slab & 100% column casting completed. • Level 15(Terrace): Slab shuttering and reinforcement work is in progress. • Level 08,09&10: Brick work completed. • Level 11: Brick work is in progress. • Level 07,08&09: Door frame completed. • Level 09: Door frame is in progress. • Level 07&08: Internal plaster completed. • Level 09: Internal plaster is in progress. • Level 07,08&09: Electrical wall conduit completed. • Level 10: Electrical wall conduit is in progress. • Level 07,08&09: Internal plumbing (CPVC) work completed. • Level 10: Internal plumbing (CPVC) work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Reinforcement of stub column of projection slab is in progress. • Level 11&12: Brick work completed. • Level 13: Brick work is in progress. • Level 10&11: Door frame completed. • Level 12: Door frame is in progress. • Level 09,10&11: Internal plaster completed. • Level 12: Internal plaster is in progress. • Level 10&11: Electrical wall conduit completed. • Level 12: Electrical wall conduit is in progress. • Level 10&11: Internal plumbing (CPVC) work completed. • Level 12: Internal plumbing (CPVC) work is in progress.
Up to Last Month Block C02	<ul style="list-style-type: none"> • Level 15(Terrace): 50% slab completed and remaining slab shuttering and reinforcement work is in progress. • Level 11&12: Brick work 100% completed. • Level 13: Brick work is in progress. • Level 10&11: Door frame completed. • Level 12: Door frame is in progress. • Level 10: Internal plaster completed. • Level 11: Internal plaster is in progress. • Level 11: Electrical wall conduit completed. • Level 12: Electrical wall conduit is in progress. • Level 11: Internal plumbing (CPVC) work completed. • Level 12: Internal plumbing (CPVC) work is in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Reinforcement of stub column of projection slab is in progress. • Mumty slab reinforcement is in progress. • Level 13: Brick work 100% completed. • Level 14: Brick work is in progress. • Level 12&13: Door frame completed. • Level 14: Door frame is in progress. • Level 11: Internal plaster completed. • Level 12: Internal plaster is in progress. • Level 12: Electrical wall conduit completed. • Level 13: Electrical wall conduit is in progress. • Level 12: Internal plumbing (CPVC) work completed. • Level 13: Internal plumbing (CPVC) work is in progress. • Level 11: External & internal plumbing (CI) work completed.
<p>Up to Last Month Block C06</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Reinforcement of stub column & mumty is in progress. • Level 12: Brick work completed. • Level 13: Brick work is in progress. • Level 12: Door frame completed. • Level 13: Door frame is in progress. • Level 12: Internal plaster completed. • Level 13: Internal plaster is in progress. • Level 12: Electrical wall conduit completed. • Level 13: Electrical wall conduit is in progress. • Level 13: Internal plumbing (CPVC) work completed. • Level 14: Internal plumbing (CPVC) work is in progress. • Level 12: External & internal plumbing (CI) work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Reinforcement of stub column of projection slab is in progress. • Terrace elevation of parapet wall shuttering and reinforcement work is in progress. • Mumty slab 100% completed. • Overhead tank base column cap casting completed. • Level 13: Brick work completed. • Level 14: Brick work is in progress. • Level 13: Door frame completed. • Level 14: Door frame is in progress. • Level 13: Internal plaster completed. • Level 14: Internal plaster is in progress. • Level 13: Electrical wall conduit completed. • Level 14: Electrical wall conduit is in progress. • Level 13: Internal plumbing (CPVC) work completed. • Level 14: Internal plumbing (CPVC) work is in progress. • Level 12: External & internal plumbing (CI) work completed.
<p>Up to Last Month Block C07</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Reinforcement of stub column of projection slab is in progress. • Level 12: Brick work 100% completed. • Level 13: Brick work is in progress. • Level 12: Door frame completed. • Level 13: Door frame is in progress. • Level 11: Internal plaster completed. • Level 12: Internal plaster is in progress. • Level 12: Electrical wall conduit completed. • Level 13: Electrical wall conduit is in progress. • Level 12&13: Internal plumbing (cPVC) work completed. • Level 14: Internal plumbing (cPVC) work is in progress. • Level 11: External & internal plumbing (CI) work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Reinforcement of stub column of projection slab is in progress. • Mumty slab 100% completed. • Reinforcement of column cap of overhead tank is in progress. • Level 13: Brick work 100% completed. • Level 14: Brick work is in progress. • Level 13: Door frame completed. • Level 14: Door frame is in progress. • Level 12: Internal plaster completed. • Level 13: Internal plaster is in progress. • Level 13: Electrical wall conduit completed. • Level 14: Electrical wall conduit is in progress. • Level 13: Internal plumbing (cPVC) work completed. • Level 14: Internal plumbing (cPVC) work is on progress. • Level 12: External & internal plumbing (CI) work completed.
<p>Up to Last Month</p> <p>Block C08</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> • Stub column for projection 100% completed. • Terrace elevation of parapet wall 70% completed & remaining b/w is on progress. • Mumty slab 100% completed. • Over head tank base slab casting completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 13: Internal plaster completed. • Level 14: Internal plaster is on progress. • Level 14: Electrical wall conduit completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 13: External & internal plumbing (CI) work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Stub column for projection 100% completed. • Reinforcement of projection slab is in progress. • Mumty slab 100% completed. • Overhead tank base slab casting completed & wall reinforcement work is in progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Internal plaster completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 07: Toilet wall & floor tile completed. • Level 08: Toilet wall & floor tile is in progress.
Up to Last Month Block C09	<ul style="list-style-type: none"> • Level 01: 100% slab & 50% column casting completed & remaining column reinforcement is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 01: Remaining 50% column & 100% slab casting completed. • Level 02: 100% column & 50% slab casting completed & remaining slab shuttering and reinforcement work is in progress.
Up to Last Month Block C10	Piling is on progress (54/194 Nos.)
Current Month Activity	<ul style="list-style-type: none"> • Remaining 140 nos. pile casting completed. (194/194 Nos.)
Up to Last Month Block C11	<ul style="list-style-type: none"> • Level 04: Remaining 50% slab & 100% column casting completed. • Level 05: 50% slab casting completed & remaining slab shuttering and reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 05: Remaining 50% slab & 100% column casting completed. • Level 06: Column reinforcement work is in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C12</p>	<ul style="list-style-type: none"> • Level 13: Remaining 50% slab & 100% column casting completed. • Level 14: 100% slab casting completed & column reinforcement is in progress. • Level 15(Terrace): Slab shuttering is in progress. • Level 04: Brick work 100% completed. • Level 05: Brick work is in progress. • Level 01,02&03: Door frame completed. • Level 04: Door frame is in progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 50% Slab casting completed & remaining slab shuttering & reinforcement work is in progress. • Level 05,06&07: Brick work 100% completed. • Level 08: Brick work is in progress. • Level 04&05: Door frame completed. • Level 06: Door frame is in progress.
<p>Up to Last Month</p> <p>UG Tank</p>	<ul style="list-style-type: none"> • Domestic tank 2nos, Row water tank 2 nos., Fire tank 2nos& pump room base slab completed. • Domestic tank 2nos, Row water tank 2 nos., Fire tank 2nos. & pump room wall completed. • U.G. Tank 30% slab casting completed & remaining slab shuttering is in progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • U.G. Tank 70% slab casting completed & remaining slab shuttering is in progress.
<p>Up to Last Month</p> <p>Non-Tower</p>	<ul style="list-style-type: none"> • Pile casting completed. (710/774) Nos. • Laying P.C.C completed. (Total 13000/18731) Sqm • Stitch slab casting completed. (Total 12998/18731) Sqm • Circular column casting completed. (Total 231/339) Nos. • Basement non-tower slab casting completed Total (8008/18731) Sqm • Retaining wall casting completed (178/294) m



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 30th-APR-2019

Block C-09 Level-03 slab shuttering and reinforcement work is in progress.

Block C-10 Excavation is on progress.

Block C-11 Level-06 Slab shuttering & reinforcement is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-09 Level-03 slab shuttering and reinforcement work is on progress.

Block C-10 Excavation is in progress.

Block C-11 Level-06 Slab shuttering & reinforcement is in progress.



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-06 stub & machine room column reinforcement work is in progress.
Block C-07 stub & machine room column reinforcement work is in progress.
Block C-08 water tank wall & projection reinforcement is in progress



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**Block C-01 Level-15(Terrace) stub column reinforcement work is in progress.
Block C-02 Level-15(Terrace) mummy slab reinforcement work is in progress.
Block C-12 Level-15(Terrace) slab shuttering & reinforcement work is in progress.**



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 30/04/2019
Block A01 UpTo Last Month	<ul style="list-style-type: none"> • 100% RCC work completed. • All floor brick work completed. • All floor plaster work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor toilet sunken water proofing completed. • Eleventh floor POP Cornices work completed. • Seventh to Thirteen floor ceiling & walls putty second coat work completed. • 95% External plaster work completed. • 90% External wall putty one coat work completed. • All floor kitchens sink fixing work completed. • All floor kitchen & toilet Wall tiles work completed. • All Floor internal flat's tile fixing work completed. • All floor EWC toilets floor tile fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Terrace coba water proofing work in progress. • 100% RCC work completed. • All floor brick work completed. • All floor plaster work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor toilet sunken water proofing completed. • All floor POP Cornices work completed. • All floor ceiling & walls putty second coat work completed. • 95% External plaster work completed. • 90% External wall putty one coat work completed. • All floor kitchen-sink fixing work completed. • All floor kitchen & toilet wall tiles work completed. • All Floor internal flat's tile fixing work completed. • All floor EWC toilets floor tile fixing work completed.
Block B04 UpTo Last Month	<ul style="list-style-type: none"> • Above Water tank parasol casting work completed. • All floor brick work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor internal Electrical wall conduit work completed. • All floor POP Cornices work completed. • All floor ceiling & walls putty one code work completed. • All floor toilet sunken water proofing work completed. • All floor kitchen Counter & wall tile fixing work completed. • All floor toilets wall tile fixing work completed. • All floor EWC toilets floor tile fixing work completed. • Second to Thirteen floor internal flats tile fixing work completed. • 90% External plaster work completed. • 80% External wall putty work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 100% casting work completed. • All floor brick work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor POP Cornices work completed. • All floor ceiling & walls putty one code work completed. • All floor toilet sunken water proofing work completed. • All floor kitchen Counter & wall tile fixing work completed. • All floor toilets wall tile fixing work completed. • All floor EWC toilets floor tile fixing work completed. • All floor internal flats tile fixing work completed (07flats out of 08 flats). • 95% External plaster work completed. • 95% External wall putty work completed.
Block B05 UpTo Last Month	<ul style="list-style-type: none"> • 100% Parasol casting work completed. • All floor brick work completed. • All floor plastering work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor toilet sunken water proofing work completed. • All floor POP Cornice work completed. • All floor ceiling & walls putty one code work completed. • All floor kitchen counter & wall tile work completed. • Thirteen floor toilets wall tile fixing work completed. • Second to Tenth floor EWC toilets floor tile fixing work completed. • Second to Ninth floor internal flats tile fixing work completed. • 90% External plaster work completed. • 80% External one coat wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% casting work completed. • All floor brick work completed. • All floor plastering work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor toilet sunken water proofing work completed. • All floor POP Cornice work completed. • All floor ceiling & walls putty one code work completed. • All floor kitchen counter & wall tile work completed. • All floor toilets wall tile fixing work completed. • All floor EWC toilets floor tile fixing work completed. • All floor internal flats tile fixing work completed. • 95% External plaster work completed. • 95% External one coat wall putty work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C13 UpTo Last Month	<ul style="list-style-type: none"> • All floor internal flats tile fixing work is completed. • External plaster work completed. • All Floor common area, Ceiling & Wall, putty one coat completed. • All Floor POP Cornice work completed. • All toilet sunken water proofing work completed. • All floor kitchen counter tile fixing work completed. • All floor Indian toilet wall tile work completed. • Balcony RCC work completed. • All floor Kitchen sink fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 40% Aluminium door window making and fixing work completed. • All floor internal flats tile fixing work is completed. • All floor EWC toilets floor tile fixing work completed. • External plaster work completed. • All Floor common area, Ceiling & Wall, putty one coat completed. Second coat putty work in progress. • All Floor POP Cornice work completed. • All toilet sunken water proofing work completed. • All floor kitchen counter tile fixing work completed. • All floor Indian toilet wall tile work completed. • Balcony RCC work completed. • All floor Kitchen sink fixing work completed.
Block C14 UpTo Last Month	<ul style="list-style-type: none"> • First to Twelfth floor flat tile fixing work completed. • First to twelfth floor EWC toilets floor tile fixing work completed. • All floors slab casting work completed. • All floor kitchen counter tile fixing work completed. • All floor Indian toilet wall tile work completed. • POP Cornice & wall putty one coat completed. • Balcony RCC work completed. • All Floor Kitchen sink work completed.
Current Month Activity	<ul style="list-style-type: none"> • All floor flat tiles fixing work completed (Except one room in each floor). • All floor EWC toilets floor tile fixing work completed. • All floors slab casting work completed. • All floor kitchen counter tile fixing work completed. • All floor Indian toilet wall tile work completed. • POP Cornice & wall putty one coat completed. • Balcony RCC work completed. • All Floor Kitchen sink work completed. • Coba water proofing work completed. • Fifth floor Door shutter fixing work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C03 UpTo Last Month	<ul style="list-style-type: none"> • 100% Machine room slab casting work completed. • Above machine room parasol brick in progress. • All floors slab casting work completed. • All floor brick work completed. • All floor internal wall electrical conduiting work completed. • All floor door frame fixing work completed. • All floor internal water supply work completed. • All floor SCI work completed. • Thirteen floor toilet sunken water proofing work completed. • All floor plaster work completed. • Thirteen Floor POP Cornice & wall putty one coat completed
Current Month Activity	<ul style="list-style-type: none"> • Above machine room parasol brick completed. • Above machine room parasol shuttering work in progress. • All floors slab casting work completed. • All floor brick work completed. • All floor internal wall electrical conduiting work completed. • All floor door frame fixing work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor toilet sunken water proofing work completed. • All floor plaster work completed. • Fourteen Floor POP Cornice & wall putty one coat completed. • Up to Twelfth floor toilets wall tile fixing work completed. • Up to Fourteen floor kitchen wall tile fixing work completed. • 60% External plaster work completed.
Block C04 UpTo Last Month	<ul style="list-style-type: none"> • 80% Parasol casting work completed. • OHT tank slab shuttering and steel binding in progress. • All floor slab casting work completed. • All floor brick work completed. • All floor internal wall electrical conduiting work completed. • Fourteen floor door frame fixing work completed. • Thirteen floor internal water supply work completed. • Thirteen floor SCI work completed. • Fourteen floor plaster work completed. • Twelfth Floor wall putty one coat completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 90% Parasol casting work completed. • OHT tank slab casting work completed. • Parasol brick work in progress. • All floor slab casting work completed. • All floor brick work completed. • All floor internal wall electrical conduiting work completed. • All floor door frame fixing work completed. • Thirteen floor internal water supply work completed. • All floor SCI work completed. • All floor plaster work completed. • Thirteen Floor wall putty one coat completed. • Up to Eighth floor toilets wall tile fixing work completed. • Up to Fourteen floor kitchen wall tile fixing work completed.
Block C05 UpTo Last Month	<ul style="list-style-type: none"> • 50% Parasol casting work completed. • 100% OHT wall casting work completed. • All floor slab casting work completed. • Fourteen floor brick work completed. • Fourteen floor internal wall electrical conduiting work completed. • Fourteen floor door frame fixing work completed. • Thirteen floor plaster work completed. • Fourteen floor internal water supply work completed. • Fourteen floor SCI work completed.
Current Month Activity	<ul style="list-style-type: none"> • 80% Parasol casting work completed. • 100% OHT slab casting work completed. • All floor slabs casting work completed. • All floor brick work completed. • All floor internal wall electrical conduiting work completed. • All floor door frames fixing work completed. • Fourteen floor plaster work completed. • All floor internal water supply work completed. • All floor SCI work completed.
Non-Tower UpTo Last Month	<ul style="list-style-type: none"> • 450 sqm NTA slab casting work completed. (14916sqm/15900sqm) • 12850 sqm Basement ceiling plaster work completed. • 290 mtrs out of 314 mtr Kota stone water proofing work completed. • Basement round columns casting work in progress. • 100% STP Foundation casting work completed. • 90% STP RCC wall casting work completed. • STP FBR1 & FBR2 Tank roof slab casting work completed. • 235 R/M RCC Drain work completed. • 4300 Sqm PCC for basement flooring work completed. (12500/15900sqm)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 384 sqm NTA slab casting work completed. (15300sqm/15900sqm) • 13400 sqm Basement ceiling plaster work completed. • 290 mtrs out of 314 mtr Kota stone water proofing work completed. • Basement round columns casting work in progress. • 100% STP Foundation casting work completed. • 90% STP RCC wall casting work completed. • STP FBR1 & FBR2 Tank roof slab casting work completed. • 235 R/M RCC Drain work completed. • 4300 Sqm PCC for basement flooring work completed. (12500/15900sqm) • SCI work in basement ceiling fixing work in progress.
Sample Flat Type A, B & C Status	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 30th APRIL -2019

IN BLOCK C03-ABOVE MACHINE ROOM PARASOL CASTING WORK IN PROGRESS.

IN BLOCK C04- ABOVE MACHINE ROOM PARASOL BRICK WORK IN PROGRESS.

IN BLOCK C05- OHT TANK SALB CASTING WORK COMPETED.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK C14 – 100% CASTING WORK COMPLETED.
IN BLOCK C13- 100% CASTING WORK COMPLETED.
IN BLOCK A01- 100% CASTING WORK COMPLETED.**



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BIRD EYE VIEW OF BLOCKS A01, B04, B05, C13, C14, C03, C04, C05



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 30/04/2019
Up to Last Month Block B01	<ul style="list-style-type: none"> • Projection slab above Machine Room 50% casted. (Total 100%). • Brick coba water proofing work 50% completed. (Total 75%). • Staircase-2 Stone flooring completed from Stilt to 11th floor lvl. • Staircase-1 stone flooring completed from Stilt to 2nd floor lvl. • Tiles flooring in wing-4 (one flat) completed from 1st to 10th floor lvl. • Aluminum Door Window glass fixing is in progress at 5th & 6th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Projection slab outer plaster work above Machine Room Roof completed. • Brick coba water proofing work above Machine Room Roof completed. • Staircase-2 Stone flooring completed at 12th floor lvl. • Staircase-1 stone flooring completed from 3rd to 12th floor lvl. • Tiles flooring in wing-4 (one flat) completed from 11th to 12th floor lvl. • Tiles flooring in corridor area completed up to 11th floor lvl. • Aluminum Door Window glass fixing completed up to 11th floor lvl in wings-1,2 & 3. • SS balcony Railing fixing in wing-1 completed up to 5th floor lvl.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Terrace Projection slab above Machine Room Roof 50% casted. • Staircase-2 stone flooring completed up to 12th floor lvl. • Tiles flooring in Wing-1 (2nd flat) completed from 1st to 10th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Terrace Projection slab above Machine Room Roof balance 50% casted. (Total 100%). • Staircase-2 stone flooring completed from 11th to 13th floor lvl. • Staircase -1 stone flooring completed up to 7th floor lvl. • Tiles flooring in Wing-1 (2nd flat) completed from 11th to 13th floor lvl. • Tiles flooring in corridor completed up to 4th floor lvl.
Up to Last Month Block B03	<ul style="list-style-type: none"> • Balance 50% 7th floor Roof slab casted. • 100% 8th floor columns casted. • 8th floor Roof slab shuttering work is in progress. • Balance 25% brickwork completed at 5th floor lvl. • 50% Brick work done at 6th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • 75% 8th floor Roof slab casted. • 25% 9th floor columns casted. • Balance 8th floor Roof slab Reinforcement binding work is in progress. • Balance 50% brickwork completed at 6th floor lvl. • 25% Brick work done at 7th floor lvl.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C15	<ul style="list-style-type: none"> • Brick coba water proofing 75% completed. • Machine Room internal & External plaster completed. • Projection slab plaster at terrace lvl in progress. • Tiles flooring work completed in wing-2 from 2nd to 11th floor lvl. • Tiles flooring work completed in wing-1st from 2nd to 11th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Brick coba water proofing 25% completed. (Total 100%). • Brick coba water proofing work completed above Machine Room Roof. • Projection slab outer plaster at terrace lvl completed. • Balcony Tiles flooring work completed in wing-1 & 4 from 1st to 11th floor lvl. • Lift internal plaster work completed up to 11th floor lvl. • Staircase-2 Ms Railing fixing completed up to 11th floor lvl.
Up to Last Month Block C16	<ul style="list-style-type: none"> • Brick coba water proofing 75% completed. • Brick coba water proofing in wing-3 is in progress. • Machine Room internal & external plaster completed. • Terrace Projection slab Plaster work completed.
Current Month Activity	<ul style="list-style-type: none"> • Brick coba water proofing 25% completed. (Total 100%). • Brick coba water proofing above Machine Room Roof completed. • Machine Room external putty work 1st coat completed. • Aluminum Door window frames fixing work completed up to 5th floor lvl.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • 7% Basement PCC done. (Total 97%). • 5% basement ceiling plaster done. (Total 95%). • Dressing & Levelling for PCC is in Progress. • Fire fighting Piping work 40% completed. (Total 60%) • Basement Rain water, soil & waste CI piping work 80 % completed.
Current Month Activity	<ul style="list-style-type: none"> • 1% Basement PCC done. (Total 98%). • VDF flooring 35% completed. • 3% basement ceiling plaster done. (Total 98%). • Fire fighting Piping work 10% completed. (Total 70%) • Basement Rain water, soil & waste CI piping work 85 % completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 30th APR-2019

In Block B-01 Projection slab above Machine Room Roof outer plaster work completed.

In Block B-02 Projection slab above Machine Room 100% casted.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block C-16 Brick coba water proofing above Machine Room completed.
Machine Room External Putty work 1st coat completed.**



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block C-15 Terrace Projection slab plaster work completed.
Machine Room External putty work 1st coat completed.**



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block B-03 8th floor Roof slab 75% casted.



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	RCC Cubes are being tested and Register is being maintained.				
11	Slump test conducted at site to insure workability if concrete.				



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Fine Aggregate Sieve Analysis Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Brick Compressive Strength Testing.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Cube Testing Of Concrete



Progress Report No. 36 (1st APRIL- 19 – 30th APR-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20 & 10mm Aggregate Sieve Analysis Testing.

