

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

31st Aug-2019

PACKAGE-II	STATUS AS ON 31/08/2019
Up to Last Month Block D03	<ul style="list-style-type: none"> • Terrace GI water Supply Piping work 30% completed. • Tiles flooring in Indian Toilet completed from 2nd to 10th floor lvl. • Balcony Tiles flooring completed from 10th to 14th floor lvl. • Aluminum Door window frames fixing completed from 8th to 14th floor lvl. • Basement floor Brick work 80% completed. • Staircase Railing completed from 1st to 2nd floor lvl. • Internal Wet Riser fixing work in D-03 completed. • Internal 2nd coat Birla putty work completed up to 3rd floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Terrace GI water Supply Piping work 45% completed. (Total 75%). • Tiles flooring in Indian Toilet completed from 11th to 14th floor lvl. • Balcony Tiles flooring completed from 10th to 14th floor lvl. • Aluminum Door window glass fixing work completed from 1st to 14th floor lvl. • Staircase-1 Ms Railing completed from 3rd to 14th floor lvl. • Staircase -2 Ms Railing completed from 14th to 10th floor lvl. • SS Balcony Railing fixing work completed up to 2nd floor lvl. • Internal Fire Hose drum fixing completed from 1st to 14th floor lvl. • Internal 2nd coat Birla putty work completed from 4th to 14th floor lvl.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Brick coba water proofing work in wngs-1,2 & 3 completed and in wing-4 is in progress. • Tiles flooring in Living, Bedrooms, Balcony and Toilets completed up to 11th floor lvl. • Tiles dado in Toilets completed up to 11th floor lvl. • Internal Firefighting Wet Riser piping work completed. • Basement Brick work 25% completed.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Brick coba water proofing work in wng-1 finishing completed and in wings-2,3 & 4 in progress. • Tiles flooring in Living, Bedrooms, Balcony and Toilets completed from 12th to 14th floor lvl. • Tiles dado in Toilets & Kitchen completed from 12th to 14th floor lvl. • Internal 2nd coat Birla putty work completed in 1st floor lvl. • PCC for VDF flooring completed in wings-2 & 3. • Basement Brick work 35% completed. • Internal Fire Hose drum fixing completed from 1st to 14th floor lvl.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Parapet wall Slab above Machine Room 100% casted. • Projection slab above Machine Room Roof 70% casted. • Toilets Water proofing completed up to 6th floor lvl. • Kitchen counter stone fixing work completed up to 12th floor lvl. • Basement Brick work 90% completed. • Internal wet Riser piping fixing completed up to 14th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Parasol slab, Mumty and Machine Room internal Plaster work completed. • Projection slab above Machine Room Roof 30% casted. (Total 100%). • Toilets Water proofing completed from 7th to 12th floor lvl. • Tiles Dado work in Toilets & Kitchen completed up to 3rd floor lvl. • Tiles flooring work completed in 1st floor lvl. • Kitchen counter stone fixing work completed from 13th to 14th floor lvl. • Basement floor PCC work 100% completed. • Internal wet Riser piping fixing completed up to 14th floor lvl. • Internal Fire Hose drum fixing completed from 1st to 14th floor lvl.
Up to Last Month Block D06	<ul style="list-style-type: none"> • Terrace Parasol 75% casted. • External Plaster 10% completed. (Total 40%). • External Birla putty 1st coat 15% completed.
Current Month Activity	<ul style="list-style-type: none"> • Terrace Parasol 10% casted. (Total 85%). • Balcony RCC wall casted up to 4th floor lvl. • External Plaster 10% completed. (Total 50%). • External Birla putty 1st coat 10% completed. (Total 25%) • Basement floor PCC work 100% completed. • Internal Fire Hose drum fixing completed from 1st to 14th floor lvl.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D07	<ul style="list-style-type: none"> • Balance 50% 12th floor columns casted. • 100% 12th floor Roof slab casted. • 25% 13th floor columns casted. • Balance 30% Brick work in 7th floor lvl completed. • 8th floor lvl Brick work 90% completed. • 9th floor lvl Brick work 50% completed. • Cpvc Piping work completed up to 4th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • 100% 13th floor columns casted. • 100% 13th floor Roof slab casted. • 50% 14th floor columns casted. • 14th floor Roof slab shuttering work is in Progress. • Balance 50% Brick work in 9th floor lvl completed. • 10th floor lvl Brick work 80% completed.
Up to Last Month Block D08	•
Current Month Activity	•
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • PCC below stitch slab 230 Sqm completed. (Total 16120/16656Sqm). • Stitch slab 179 Sqm casted. (16052 /16656 Sqm). • Basement Ceiling Plaster 350 Sqm completed. (Total 9775/16656Sqm). • Plaster of Retaining wall-1 of length 50mtrs completed. • Plaster of Retaining wall-2 of length 45 mtrs completed. • Basement Soil, waste and Rain water piping work 30% completed.
Current Month Activity	<ul style="list-style-type: none"> • Pile caps 30 nos casted. (Total 327/350). • PCC below VDF 500 Sqm completed. (Total 10820/16656Sqm). • Basement Ceiling Plaster 480 Sqm completed. (Total 10255/16656Sqm). • 20 Nos Circular columns plaster completed. (Total 148/290). • Basement Soil, waste and Rain water piping work 20% completed. (Total 50%). • Basement Firefighting piping work is in progress.
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Retaining wall piles 16 nos. casted. (Total 48 casted.)
Current Month Activity	•



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 31st Aug-2019

**Block D-03 Balcony SS Railing fixing is in progress.
In Block D-03 Aluminium door window frames with glass fixing completed.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block D-05 Machine Room outer plaster work is in progress.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

In Block D-06 outer Plaster work is in progress.

In Block D-07 14th floor columns casting is in progress.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Basement CI Piping (Soil, waste & Rain water) is in progress.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Basement Firefighting Piping work is in progress.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/08/2019
Up to Last Month Block C01	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Reinforcement of stub column of projection slab is on progress. ▪ Mumty column casting completed. ▪ Mumty slab shuttering and reinforcement work completed. • Level 13: Brick work completed. • Level 14: Brick work is on progress. • Level 13: Door frame completed. • Level 14: Door frame is on progress. • Level 11: Internal plaster completed. • Level 12: Internal plaster is on progress. • Level 13: Electrical wall conduit completed. • Level 14: Electrical wall conduit is on progress. • Level 13: Internal plumbing (CPVC) work completed. • Level 14: Internal plumbing (CPVC) work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Reinforcement of stub column of projection slab is on progress. ▪ Mumty column & slab casting completed. ▪ Machine room column shuttering and reinforcement is on progress. • Level 14: Brick work completed. • Level 13: Door frame completed. • Level 14: Door frame is on progress. • Level 11: Internal plaster completed. • Level 12: Internal plaster is on progress. • Level 13: Electrical wall conduit completed. • Level 14: Electrical wall conduit is on progress. • Level 13: Internal plumbing (CPVC) work completed. • Level 14: Internal plumbing (CPVC) work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C02</p>	<ul style="list-style-type: none"> • Level 15 (Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Stub column of projection slab casting completed. ▪ 50% Terrace elevation of parapet wall casting completed and remaining shuttering is on progress. ▪ Mumty slab casting completed. ▪ Machine room column reinforcement is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Internal plaster completed. • Level 14: Electrical wall conduit completed. • Level 01: Wall tile (Toilet & Kitchen) completed. • Level 02: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15 (Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab casting completed. ▪ Machine room column casting completed. ▪ Over Head tank wall reinforcement work completed and shuttering work is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Internal plaster completed. • Level 14: Electrical wall conduit completed. • External plaster 75% completed. • Level 03 to 08: Water proofing completed. • Level 09: Water proofing is on progress. • Level 02: Wall tile (Toilet & Kitchen) completed. • Level 03: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 01: POP cornice is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C06</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Stub column of projection slab casting completed. ▪ Remaining 50% Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab shuttering and reinforcement work completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Internal plaster completed. • Level 07 to 11: Water proofing (Toilet) completed. • Level 01 to 04: Wall tile (Toilet &Kitchen) completed. • Level 05: Wall tile (Toilet & kitchen) is on progress. • Level 14: Electrical wall conduit completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed & machine room projection slab shuttering is on progress. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 85% completed. • Level 12 &13: Water proofing completed. • Level 14: Water proofing is on progress. • Level 05 to 10: Wall tile (Toilet &Kitchen) completed. • Level 11: Wall tile (Toilet & kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 01-05: POP cornice completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C07</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Reinforcement of stub column of projection slab is on progress. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab casting completed & wall shuttering and reinforcement work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Internal plaster completed. • Level 14: Electrical wall conduit completed. • Level 13 & 14: Water proofing completed. • Level 09 to 12: Wall tile (Toilet & Kitchen) completed. • Level 13: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Reinforcement of stub column of projection slab is on progress. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & Wall casting completed. ▪ Machine room slab shuttering and reinforcement work is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Internal plaster completed. • External plaster 89% completed. • Level 14: Electrical wall conduit completed. • Level 13 & 14: Water proofing completed. • Level 13 & 14: Wall tile (Toilet & Kitchen) completed. • Level 01-05: Floor tile completed Except balcony. • Level 06: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 01-09: POP cornice completed. • Level 10- POP cornice is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C08</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room shuttering and reinforcement work is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Internal plaster completed. • Level 14: Electrical wall conduit completed. • Level 01 to 14: Water proofing (Toilet) completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 04 to 13: Floor tile completed except balcony. • Level 14: Floor tile is on progress except balcony. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Internal plaster completed. • External plaster 95% completed. • Level 14: Electrical wall conduit completed. • Level 01 to 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 13: Floor tile completed. • Level 14: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 01-07: POP cornice completed. • Level 08: POP cornice is on progress.
<p>Up to Last Month</p> <p>Block C09</p>	<ul style="list-style-type: none"> • Level 04: 100% slab & 50% column casting completed. • Level 01: Brick work completed. • Level 02: Brick work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 04: Remaining 50% column casting completed. • Level 05: 100% slab & 50% column casting completed. • Level 01: Brick work completed. • Level 02: Brick work is on progress.
Up to Last Month Block C10	<ul style="list-style-type: none"> • 100% basement slab casting completed. • Level 00: 80% column casting completed. • Level 01: Slab shuttering and reinforcement work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 00: 100% column casting completed. • Level 01: 100% slab casting & 50% column casting completed.
Up to Last Month Block C11	<ul style="list-style-type: none"> • Level 08: Remaining 50% slab & 100% column casting completed. • Level 09: 50% slab casting completed & Remaining slab shuttering is on progress. • Level 03: Brick work 100% completed. • Level 04: Brick work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 09: Remaining 50% slab & 100% column casting completed. • Level 04: Brick work 100% completed. • Level 05: Brick work is on progress. • Level 01-03: Door frame completed. • Level 04: Door frame is on progress. • Level 01-03: Electrical wall conduit completed • Level 04: Electrical wall conduit is on progress.
Up to Last Month Block C12	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Mumty column reinforcement is on progress. • Level 10: Brick work 100% completed. • Level 11: Brick work is on progress. • Level 09: Door frame completed. • Level 10: Door frame is on progress. • Level 06 & 07: Internal plaster completed. • Level 08: Internal plaster is on progress. • Level 07 & 08: Electrical wall conduit completed. • Level 01 to 08: Internal plumbing (CPVC) work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Mumty column casted & Slab shuttering is on progress. • Level 11: Brick work 100% completed. • Level 12: Brick work is on progress. • Level 10: Door frame completed. • Level 11: Door frame is on progress. • Level 08 & 09: Internal plaster completed. • Level 10: Internal plaster is on progress. • Level 09 & 10: Electrical wall conduit completed. • Level 11: Electrical wall conduit is on progress. • Level 08: Internal plumbing (CPVC) work completed. • Level 09: Internal plumbing (CPVC) work is on progress.
Up to Last Month UG Tank	<ul style="list-style-type: none"> • Domestic tank 2nos, Row water tank 2 nos., Fire tank 2nos& pump room base slab completed. • Domestic tank 2nos, Row water tank 2 nos., Fire tank 2nos. & pump room wall completed. • U.G. Tank 30% slab casting completed & remaining slab shuttering is in progress.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank 90% slab casting completed & remaining slab shuttering is in progress.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • Pile casting completed. (844/848) Nos. • Laying P.C.C completed. (Total 16867/18731) Sqm • Stitch slab casting completed. (Total 16658/18731) Sqm • Circular column casting completed. (Total 275/339) Nos. • Basement non-tower slab casting completed Total (10022/18731) Sqm • Retaining wall casting completed (213.5/294) m
Current Month Activity	<ul style="list-style-type: none"> • Pile casting 04 casted. (Total 848/848) Nos. • Basement non-tower slab 613 sqm casting completed Total (10635/18731) Sqm • Retaining wall 61.5 mtr casted (275/294) m



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st Aug-2019

Block C-01 Terrace machine room column reinforcement is on progress.

Block C-02 Terrace overhead tank wall shuttering is on progress.

Block C-12 Terrace mumty slab shuttering is on progress.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-06 Terrace machine room projection slab shuttering is on progress.
Block C-07 Terrace machine room slab shuttering and reinforcement work is on progress.
Block C-08 External plaster 95% completed.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-09 Level -06 slab shuttering is on progress.

Block C-10 Level -02 slab shuttering is on progress.

Block C-11 Level -10 slab shuttering and reinforcement work is on progress.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-06 External plaster 95% completed.
Block C-07 External plaster 80% completed.
Block C-08 External plaster 80% completed.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/08/2019
Block A01 UpTo Last Month	<ul style="list-style-type: none"> • 95% Above Terrace water supply distribution work completed. • Internal Door shutter fixing work completed. Without main doors. • 80% Making and fixing of aluminum windows work completed. • Up to tenth floor Staircase MS railing fixing work completed. • Up to tenth floor Staircase Stone fixing work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty work completed. • 95% External plaster work completed. • 90% External wall putty one coat work completed.
Current Month Activity	<ul style="list-style-type: none"> • 98% Above Terrace water supply distribution work completed. • First to Sixth floor Main door teak fixing work completed. • All floor Indian toilet WC fixing work completed. • All Indian Toilet floor tile fixing work completed. • All floor shaft Lovers fixing work completed. • 90% Making and fixing of aluminum windows work completed. • Staircase MS railing fixing work completed. • Staircase Stone fixing work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty work completed. • 95% External plaster work completed. • 90% External wall putty one coat work completed.
Block B04 UpTo Last Month	<ul style="list-style-type: none"> • 95% Above Terrace water supply distribution work completed. • Up to Third floor Staircase MS railing fixing work completed. • Twelfth floor Second coat wall putty work in progress. Without corridor. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed. • 95% External plaster work completed. • 95% External wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • 98% Above Terrace water supply distribution work completed. • Machine room kota stone fixing work completed. • All floor Indian toilet WC fixing work completed. • Second floor balcony SS railing fixing work completed. • Up to Sixth floor shaft Lovers fixing work completed. • All floor Staircase MS railing fixing work completed. • All floor Second coat wall putty work completed. • Primer on wall completed in all floors. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed. • 95% External plaster work completed. • 95% External wall putty work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block B05 UpTo Last Month	<ul style="list-style-type: none"> • Up to Tenth floor Staircase MS railing fixing work completed. • Up to Tenth floor Staircase Stone fixing work completed. • 95% Above Terrace water supply distribution work completed. • Machine room Kota stone fixing work completed. • Twelfth floor second coat wall putty work in progress. Without corridor. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty work completed. • 95% External plaster work completed. • 95% External one coat wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • All floor Staircase MS railing fixing work completed. • All floor Staircase Stone fixing work completed. • All floor Indian toilet WC fixing work completed. • Aluminum windows frame fixing work completed. • All Indian toilets floor tile fixing work completed. • 98% Above Terrace water supply distribution work completed. • All floor second coat wall putty work completed. • Primer on wall completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty work completed. • 95% External plaster work completed. • 95% External one coat wall putty work completed.
Block C13 UpTo Last Month	<ul style="list-style-type: none"> • Third floor S.S Balcony railing work completed. • Internal Door shutter fixing work completed. Without main doors. • Aluminium door window making and fixing work completed. Without mesh doors. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall putty, Floor Tiles, Wall Tiles, staircase railing work completed. • External plaster work completed. • External one coat wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • All floor S.S Balcony railing work completed. • All floor shaft Lovers fixing work completed. • Primer on wall completed all floors. • All floor Indian toilet WC fixing work completed. • Ninth floor Main teak wood shutter fixing work in progress. • All floor Main door teak fixing work completed. • Aluminium door window making and fixing work completed. Without mesh doors. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall putty, Floor Tiles, Wall Tiles, staircase railing work completed. • External plaster work completed. • External one coat wall putty work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Block C14 UpTo Last Month	<ul style="list-style-type: none"> • S.S Balcony railing work completed. • Internal Door shutter fixing work completed. Without main doors. • Aluminium door window making and fixing work completed. Without mesh doors. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall putty, Wall Tiles, Floor tiles work completed.
Current Month Activity	<ul style="list-style-type: none"> • Ninth floor Main teak wood shutter fixing work in progress. • Primer on wall completed all floors. • Ninth Electrical wiring work completed. • All floor Indian toilet WC fixing work completed. • Machine room staircase work completed. • All floor shaft Lovers fixing work completed. • Aluminium door window making and fixing work completed. Without mesh doors. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall putty, Wall Tiles, Floor tiles work completed.
Block C03 UpTo Last Month	<ul style="list-style-type: none"> • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed. • 90% Terrace coba water proofing work completed. • All floor single coat wall putty work completed. • Up to fourteen floor staircase railing work completed. • 95% External plaster work completed. • 95% External one coat wall putty work completed. • Thirteen Floor tiles fixing work in progress. • Fourteen floor balcony water proofing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed. • Fourteen floor flat tile fixing work in progress. • Machine room kota stone fixing work in progress. • All floor Indian toilet WC fixing work completed. • Ninth floor second coat wall putty work completed. • 90% Terrace GI water supply ring work completed. • All floor staircase railing work completed. • External plaster above terrace machine room in progress. • 95% External plaster work completed. • 95% External one coat wall putty work completed.
Block C04 UpTo Last Month	<ul style="list-style-type: none"> • Seventh floor tile fixing work in progress. • Twelfth floor wall tile fixing work in progress. • 75% terrace coba work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed. • 95% External plaster and one coat wall putty work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Thirteen floor tile fixing work in progress. • All floor wall tile fixing work completed. • Twelfth floor Indian WC fixing work in progress. • Staircase MS railing fixing work completed. • Machine room kota stone fixing work completed. • 90% Terrace GI water supply ring work completed. • 80% terrace coba work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed. • 95% External plaster and one coat wall putty work completed.
Block C05 UpTo Last Month	<ul style="list-style-type: none"> • 100% RCC, brick work, Internal plaster, Door frame, SCI work completed. • Twelfth floor toilets wall tile fixing work in progress. • 80% External plaster work completed. • 75% terrace coba work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% RCC, brick work, Internal plaster, Door frame, SCI work completed. • All floor toilets wall tile fixing work completed. • Mumty machine room internal plaster work in progress. • All floor one coat wall putty work completed. • 90% Terrace GI water supply ring work completed. • 90% External plaster work completed. • 80% terrace coba work completed.
Non-Tower UpTo Last Month	<ul style="list-style-type: none"> • 98% Retaining Wall work completed. • Boundary wall columns, Tie beams casting and brick work in progress. • Basement round columns casting work completed. • 100% STP RCC wall casting work completed. • STP roof slab casting work completed. • 410 R/M RCC Drain work completed. • 1080 Sqm PCC for basement flooring work completed. (15300/15900sqm) • 85% SCI work in basement ceiling fixing work completed. • ATT work in progress below PCC. • 95% Kota stone water proofing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 150 sqm basement slab casting work completed near Ramp-03. • 99% Retaining Wall work completed. • 309 M Boundary wall columns, Tie beams casting and brick work completed. • 510 R/M RCC Drain work completed. • 200 Sqm PCC for basement flooring work completed. (15500/15900sqm) • 4200 Sqm VDF for basement flooring work completed. (11700/15806 sqm) • 90% SCI work in basement ceiling fixing work completed. • 50% Fire fighting work in basement ceiling work completed. • ATT work in progress below PCC. • 95% Kota stone water proofing work completed.
Sample Flat Type A, B & C Status	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 31st AUGUST -2019

In Block C-14 Balcony SS Railing fixing work is completed.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Basement Fire Fighting line installation work is in progress.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Staircase MS Railing & Granite flooring work is completed.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Views of Blocks B-04, B-05, A-01 & C-14.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Over All Views of blocks B-05, A-01 & C-14



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/07/2019
Up to Last Month Block B01	<ul style="list-style-type: none"> • Brick coba water proofing at terrace lvl in wing-1 completed. • SS balcony Railing fixing in wings-1 & 2 completed from 6th floor lvl to 11th floor lvl. • Plumbing Water supply work at terrace floor lvl in wing-1 completed. • Aluminium Window frames fixing in wing-4 completed up to 11th floor lvl. • Internal door shutters fixing completed up to 11th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • SS balcony Railing fixing in flats 5,6,7 & 8 completed from 2nd floor to 8th floor lvl. • IWC fixing work completed from 1st to 11th floor lvl. • Tiles flooring in Indian Toilet completed up to 11th floor lvl. • Aluminium Window frames fixing in wing-4 completed up to 11th floor lvl. • Internal Birla putty work 2nd coat completed up to 11th floor lvl. • Painting 1st coat completed in 1st floor lvl. • Internal door shutters fixing completed in 12th floor lvl. • Entry Door shutters fixing work completed up to 10th floor lvl. • Plumbing Shafts Louvers fixing work completed up to 8th floor lvl. • Internal wiring work completed up to 7th floor lvl.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Brick coba water proofing in wings -1,2 & 4 at terrace floor lvl is completed. • Terrace GI water supply work is completed. • Tiles flooring in corridor completed at 13th floor lvl. • SS Balcony Railing fixing completed in wings-1,2 & 3 up to 6th floor lvl. • IWC Orissa pan fixing completed up to 9th floor lvl. • Indian toilet tiles flooring completed up to 8th floor lvl. • VDF flooring at stilt lvl wing-1 completed.
Current Month Activity	<ul style="list-style-type: none"> • IWC Orissa pan fixing completed from 10th to 13th floor lvl. • Indian toilet tiles flooring completed from 9th to 13th floor lvl. • SS Balcony Railing fixing completed in wings-1,2 & 3 up to 6th floor lvl. • Internal Birla putty work 2nd coat completed up to 11th floor lvl. • VDF flooring at stilt lvl wings -2 & 3 completed. • Plumbing Shafts Louvers fixing work completed up to 10th floor lvl. • Stilt floor Toilets wall & floor Tiling work 50% completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block B03</p>	<ul style="list-style-type: none"> • 100% 10th floor Roof slab casted. (Total 100%). • 100% 10th floor columns casted. • 11th floor columns 25% casted. • Balance 50% Brick work done at 8th floor lvl. • Brick work in 9th floor lvl 80% completed. • Door frames fixing completed at 6th floor lvl. • Balance 40% Internal plaster at 3rd floor lvl completed. • Internal Plaster at 4th floor lvl is in progress.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • 75% 11th floor Roof slab casted. • 100% 10th floor columns casted. • 12th floor columns 25% casted. • Brick work in 9th floor lvl 95% completed. • Brick work in 10th floor lvl is in progress. • Door frames fixing work completed in 7th floor lvl. • Balance 40% Internal plaster at 3rd floor lvl completed. • Internal Plaster at 4th floor lvl 90% completed. • Internal Plaster at 5th floor lvl 25% completed.
<p>Up to Last Month</p> <p>Block C15</p>	<ul style="list-style-type: none"> • Tiles flooring in Wing-2 completed from 8th to 11th floor lv. • Tiles flooring in corridor area completed from 8th to 10th floor lvl. • Staircases-1 & 2 stone flooring completed up to 11th floor lvl. • Staircase skirting fixing work is in progress.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • Vdf flooring in stilt floor lvl 90% completed. • Stilt floor Toilets wall and floor tiling work 80% completed. • IWC fixing work completed from 1st to 11th floor lvl. • Tiles flooring in Indian Toilet completed up to 11th floor lvl. • Tiles flooring in corridor area completed in 11th floor lvl. • Machine Room Kota stone flooring work 75% completed. • Staircase stone skirting fixing work completed. • Aluminium Door window frames fixing work completed up to 3rd floor lvl. • SS balcony Railing fixing work is in progress at 6th floor lvl. (Total 35% completed).
<p>Up to Last Month</p> <p>Block C16</p>	<ul style="list-style-type: none"> • Stilt floor VDF flooring completed in wings-1,2 & 3. • Staircase-1 stone flooring completed from 8th to 9th floor lvl. • Staircase-2 stone flooring completed at 9th floor lvl. • Aluminum Door windows glass fixing completed from 5th floor to 9th floor lvl. • Balcony SS Railing in wings -2 & 3 fixing completed at 9th floor lvl.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • IWC fixing work completed from 1st to 11th floor lvl. (Total 100%). • Tiles flooring in Indian Toilet completed up to 11th floor lvl. (Total 100%). • Stilt floor Toilets wall & floor tiling work 40% completed. • Aluminum Door windows glass fixing completed from 1st floor to 9th floor lvl. (Total 90% completed). • Entry Teak door shutters fixing work completed up to 3rd floor lvl. • Internal Birla putty 2nd coat 85% completed. • Plumbing shaft Louvers fixing work 90% completed. • Balcony SS Railing fixing work 90% completed.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • VDF flooring 10% completed. (Total 90%). • Ventilation cut out Plaster work completed. • Fire fighting sprinkler Piping fittings fixing work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • VDF flooring 5% completed. (Total 95%). • Ramps-1 & 2 Vdf flooring work completed. • Fire fighting sprinkler Piping fittings fixing work is in progress. • Vdf flooring groove cutting work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 31st Aug-2019

View of Blocks B-01, B-02 & C-16



**In Block B-03 11th floor Roof slab 75% casted.
12th floor columns casting is in progress.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Basement fire fighting sprinkler piping fittings fixing work is in progress.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block C-16 Balcony SS Railing fixing work 90% completed.



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block B-01 SS Railing fixing work 5,6,7 & 8 flats fixing work completed.
(Total 75% completed).**



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/08/2019
Up to Last Month	
Boundary Wall	
Current Month Activity	<ul style="list-style-type: none">• Excavation for Boundary wall foundation of length 140 mtrs completed. Total (140/440 Mtrs).• PCC for Boundary wall foundation of length 140 mtrs completed. Total (140/440).• Excavation of Shopping Complex Building is in Progress.• Boundary wall Raft Reinforcement work is in progress.• Layout Marking of Boundary wall is in progress.

PHOTOGRAPHS OF PACKAGE-VI on 31st Aug-2019

Excavation of Shopping building is in progress.

Boundary wall Raft Reinforcement work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	RCC Cubes are being tested and Register is being maintained.				
11	Slump test conducted at site to insure workability if concrete.				



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Fine Aggregate Sieve Analysis Testing



Progress Report No. 40 (1st AUG-19–31st AUG-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Brick Compressive Strength Testing.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Cube Testing Of Concrete



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20 & 10mm Aggregate Sieve Analysis Testing.

