

**CGEWHO – CHENNAI PHASE-III
PROJECT**



MONTHLY PROGRESS REPORT

STATUS AS ON : 31.07.2023

31.07.2023



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st JULY-2023
A1 BLOCK	<ul style="list-style-type: none"> • ◆ Structure Work. <ul style="list-style-type: none"> ● Completed <ul style="list-style-type: none"> Upto Terrace floor level slab ▪ R.C.C 100% completed. Terrace floor Parapet Columns Concrete 55% completed. ◆ On Progress <ul style="list-style-type: none"> Terrace floor Parapet columns balance work on progress. ◆ Internal Finishing Work. <ul style="list-style-type: none"> ● Block Work <ul style="list-style-type: none"> ▪ Upto Eighth floor 95% completed. ▪ Ninth floor 50% completed. ▪ Tenth floor 40% completed. Terrace floor Parapet wall 40% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 50% completed. ▪ Upto Eighth floor 95% completed. ▪ Ninth floor 50% completed. ◆ Tenth floor 40% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Eighth floor 95% completed. ▪ Ninth floor 45% completed. ◆ Tenth floor 40% completed ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Fifth floor 85% completed. ◆ Sixth floor 10% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> Balcony railing work 70% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> Water supply pipe Lines (CPVC) - ▪ 50% completed. Sanitary Lines (PVC) – 25% completed. ◆ External Plastering <ul style="list-style-type: none"> • In West side 90% completed. • In North side 10% completed. ● Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> • Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed ◆ On Progress <ul style="list-style-type: none"> ▪ Over Head Water Tank (1 out of 2) Base slab shuttering works on progress • Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Ninth floor 95% completed. ▪ Tenth floor 80% completed. ▪ Terrace floor Parapet wall 65% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 50% completed. ▪ Upto Ninth floor 95% completed. ▪ Tenth floor 50% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Ninth floor 95% completed. ▪ Tenth floor 50% completed ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Seventh floor 85% completed. ▪ Eighth floor 50% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 85% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 50% completed. ▪ Sanitary Lines (PVC) – 25% completed. ◆ External Plastering <ul style="list-style-type: none"> • In West side 95% completed. • In North side 40% completed. • In East side 45% completed. • Model Flat Finishing works 90% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st JULY-2023
A2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Tenth floor level slab R.C.C 100% completed. ▪ Tenth floor Columns Concrete 100% completed. ▪ Terrace floor level slab – 1st Half R.C.C 100% completed. ▪ Terrace Parapet columns 40% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Terrace floor level slab - 2nd half shuttering & barbending works 60% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Eighth floor 95% completed. ▪ Ninth floor 50% completed. ▪ Tenth floor 40% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 65% completed. ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 75% completed. ▪ Ninth floor 50% completed. ▪ Tenth floor 40% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 75% completed. ▪ Ninth floor 50% completed. ▪ Tenth floor 40% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 60% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 50% completed. ▪ Sanitary Lines (PVC) – 20% completed 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Tenth floor level slab R.C.C 100% completed. ▪ Tenth floor Columns Concrete 100% completed. ▪ Terrace floor level slab – 1st Half R.C.C 100% completed. ▪ Terrace Parapet columns 50% completed ◆ On Progress <ul style="list-style-type: none"> ▪ Terrace floor level slab - 2nd half shuttering & barbending works 85% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Ninth floor 95% completed. ▪ Tenth floor 40% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 65% completed. ▪ Upto Eighth floor 95% completed. ▪ Ninth floor 60% completed. ▪ Tenth floor 40% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Eighth floor 95% completed. ▪ Ninth floor 60% completed. ▪ Tenth floor 40% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 70% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 50% completed. ▪ Sanitary Lines (PVC) – 20% completed
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st JULY-2023



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

B1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab-R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Wall Concrete (3 out of 3) - 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work - 1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 95% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircase 1 -Upto Tenth floor 90% completed. ▪ Staircase 2 –Upto Tenth floor 90% completed. ▪ Staircase 3 – Upto Fifth floor 80% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab-R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Wall Concrete (3 out of 3) - 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ Upto Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Putty work <ul style="list-style-type: none"> ▪ 1st Coat – Upto Tenth floor 95% completed. ▪ 2nd Coat - Upto Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 95% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircase 1 -Upto Tenth floor 90% completed. ▪ Staircase 2 –Upto Tenth floor 90% completed. ▪ Staircase 3 – Upto Fifth floor 85% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed.
----------	--	---



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ▪ Sanitary Lines (PVC) – 95% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to First floor 95% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 90% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 85% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Eight floor 75% completed. ▪ Ninth floor 50% completed. ▪ Tenth floor 40% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 3 Nos of Lifts arrived ▪ Lift 1 – Installation works 70% completed. ▪ Lift 2 - Installation works 50% completed. ▪ Lift 3 - Installation works 25% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 2nd Coat 95% completed. ● Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> ▪ Sanitary Lines (PVC) – 95% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 95% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to First floor 95% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 95% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 95% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Eight floor 95% completed. ▪ Ninth floor 80% completed. ▪ Tenth floor 40% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 3 Nos of Lifts arrived ▪ Lift 1 – Installation works 70% completed. ▪ Lift 2 - Installation works 70% completed. ▪ Lift 3 - Installation works 30% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 2nd Coat 95% completed. ● Model Flat Finishing works 90% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2023
	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Fifth floor level slab – R.C.C 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

B2 BLOCK	<p>100% completed.</p> <ul style="list-style-type: none"> ▪ Fifth floor Columns Concrete 50% completed. <p>◆ On Progress</p> <ul style="list-style-type: none"> ▪ Shuttering works for 1st half of Sixth floor level slab 70% completed and balance works on progress. <p>● Internal Finishing Work.</p> <p>◆ Block Work</p> <ul style="list-style-type: none"> ▪ First floor 90% completed. ▪ Second floor 85% completed. ▪ Third floor 80% completed. <p>◆ Ceiling Plastering</p> <ul style="list-style-type: none"> ▪ First floor 50% completed. ▪ Second floor 40% completed. <p>◆ Wall Plastering</p> <ul style="list-style-type: none"> ▪ First floor 50% completed. ▪ Second floor 40% completed. 	<ul style="list-style-type: none"> ▪ Upto Fifth floor level slab – R.C.C 100% completed. ▪ Fifth floor Columns Concrete 70% completed. <p>◆ On Progress</p> <ul style="list-style-type: none"> ▪ Shuttering works for 1st half of Sixth floor level slab 95% completed. <p>● Internal Finishing Work.</p> <p>◆ Block Work</p> <ul style="list-style-type: none"> ▪ Upto Second floor 90% completed. ▪ Third floor 85% completed. ▪ Fourth floor 75% completed. <p>◆ Ceiling Plastering</p> <ul style="list-style-type: none"> ▪ Upto Second floor 60% completed. <p>◆ Wall Plastering</p> <ul style="list-style-type: none"> ▪ Upto Second floor 60% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2023
C1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - 	<ul style="list-style-type: none"> ● Structure Work. ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab -



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

	<p>R.C.C 100% completed.</p> <ul style="list-style-type: none"> ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Wall Concrete (3 out of 3) - 100% completed. (c) Top Cover slab Concrete (3 out of 3) - 100% completed. <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace Parapet Wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircase 1 - Upto Tenth floor 90% completed. ▪ Staircase 2 - Upto Fifth floor 90% completed. ▪ Staircase 3 - Upto Fifth floor 75% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 95% completed ◆ Vertical Plumbing Lines 	<p>R.C.C 100% completed.</p> <ul style="list-style-type: none"> ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Wall Concrete (3 out of 3) - 100% completed. (c) Top Cover slab Concrete (3 out of 3) - 100% completed. <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace Parapet Wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ Upto Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Putty work <ul style="list-style-type: none"> ▪ 1st Coat – Upto Tenth floor 95% completed. ▪ 2nd Coat - Upto Tenth floor 70% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircase 1 - Upto Tenth floor 90% completed. ▪ Staircase 2 - Upto Fifth floor 90% completed. ▪ Staircase 3 - Upto Fifth floor 80% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 95% completed ◆ Vertical Plumbing Lines
--	--	---



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to Second floor 100% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 50% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 80% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Seventh floor 75% completed. ▪ Eighth floor 5% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 4 Nos of Lifts arrived ◆ Terrace Water Proofing <ul style="list-style-type: none"> ▪ Weathering course works 70% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 2nd Coat 95% completed. ● Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 95% completed. ▪ Sanitary Lines (PVC) – 95% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to First floor 100% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 85% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 90% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 45% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 4 Nos of Lifts arrived ▪ Lift 1 – Fixing of Gate Shutters on progress ◆ Terrace Water Proofing <ul style="list-style-type: none"> ▪ Weathering course works 80% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 2nd Coat 95% completed. ● Model Flat Finishing works 90% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2023
C2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - R.C.C 100% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - R.C.C 100% completed.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab Concrete (2 out of 3) – 100% completed. (b) Wall Concrete (2 out of 3) – 100% completed. (c) Top slab Concrete (1 out of 3) – 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 2nd Over Head Water Tank Top slab on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Parapet Wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed ◆ Wall Putty work-1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 85% completed. ▪ Sanitary Lines (PVC) – 85% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor 100% completed. 	<ul style="list-style-type: none"> ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab Concrete (2 out of 3) – 100% completed. (b) Wall Concrete (2 out of 3) – 100% completed. (c) Top slab Concrete (1 out of 3) – 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 2nd Over Head Water Tank Top slab on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Parapet Wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ Upto Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed ◆ Wall Putty work-1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 92% completed. ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 85% completed. ▪ Sanitary Lines (PVC) – 85% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor 100% completed.
--	--	--



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ▪ Ninth floor 50% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 10% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Fourth floor 90% completed. ▪ Fifth floor 50% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 3 Nos of Lifts arrived ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 	<ul style="list-style-type: none"> ▪ Ninth floor 90% completed. ▪ Eighth floor 10% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 20% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 10% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Fourth floor 90% completed. ▪ Fifth floor 80% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 3 Nos of Lifts arrived ▪ Scaffolding works on progress ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2023
C3 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace Floor level slab – R.C.C 100% completed. ▪ Terrace floor columns concrete 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace Floor level slab – R.C.C 100% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<p>100% completed.</p> <ul style="list-style-type: none"> ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. <ul style="list-style-type: none"> ◆ On Progress <ul style="list-style-type: none"> ■ Over Head Water Tank Base slab shuttering works on progress. <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Ninth floor 95% completed. ▪ Tenth floor 90% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Ninth floor 90% completed. ▪ Tenth floor 75% completed.. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 85% completed. ▪ Sanitary Lines (PVC) – 60% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 	<ul style="list-style-type: none"> ▪ Terrace floor columns concrete 100% completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab Concrete (2 out of 3) – 100% completed. <ul style="list-style-type: none"> ◆ On Progress <ul style="list-style-type: none"> Over head Water Tank Wall Shuttering works on progress <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ Upto Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Ninth floor 95% completed. ▪ Tenth floor 75% completed.. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 85% completed. ▪ Sanitary Lines (PVC) – 80% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2023
D1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab R.C.C 100% completed. ▪ Terrace Parapet Columns Concrete 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab R.C.C 100% completed. ▪ Terrace Parapet Columns Concrete



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<p>100 % completed.</p> <ul style="list-style-type: none"> ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab Concrete (3 out of 3) – 100% completed. (b) Wall Concrete (3 out of 3) – 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Ninth floor 90% completed. ▪ Tenth floor 75% completed.. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 85% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 85% completed. ▪ Sanitary Lines (PVC) – 30% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 	<p>100 % completed.</p> <ul style="list-style-type: none"> ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab Concrete (3 out of 3) – 100% completed. (b) Wall Concrete (3 out of 3) – 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 90% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 85% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 90% completed. ▪ Sanitary Lines (PVC) – 35% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2023
D2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

	<p>Concrete 100% completed.</p> <ul style="list-style-type: none"> ▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Tank wall Concrete (3 out of 3) – 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work <ul style="list-style-type: none"> ▪ 1st Coat- 95% completed ▪ 2nd Coat- 90% completed ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 95% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircae 1 - Upto Tenth floor 90% completed. ▪ Staircase 2 - Upto Fifth floor 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 95% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 95% completed. 	<p>Concrete 100% completed.</p> <ul style="list-style-type: none"> ▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Tank wall Concrete (3 out of 3) – 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ Upto Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Putty work <ul style="list-style-type: none"> ▪ 1st Coat- 95% completed ▪ 2nd Coat- 90% completed ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 95% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircae 1 - Upto Tenth floor 90% completed. ▪ Staircase 2 - Upto Sixth floor 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 95% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 95% completed. ▪ Sanitary Lines (PVC) – 95%
--	---	---



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ▪ Sanitary Lines (PVC) – 90% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to Second floor 100% completed. ▪ First floor – 10% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 87% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 92% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Eighth floor 90% completed. ▪ Ninth floor 45% completed. ◆ Fixing of UPVC French Door <ul style="list-style-type: none"> ▪ Upto Third floor 100% completed. ▪ Fourth floor 10% completed. ◆ Terrace Water Proofing <ul style="list-style-type: none"> ▪ Weathering course works 50% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 4 Nos of Lifts arrived ▪ Lift 1- Installation 80% completed. ▪ Lift 2- Installation 50% completed. ▪ Lift 3- Installation 10% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 2nd Coat 50% completed. 	<p>completed.</p> <ul style="list-style-type: none"> ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to Second floor 100% completed. ▪ First floor – 50% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 95% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 95% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Ninth floor 90% completed. ▪ Tenth floor 35% completed. ◆ Fixing of UPVC French Door <ul style="list-style-type: none"> ▪ Upto Third floor 100% completed. ▪ Fourth floor 10% completed. ◆ Terrace Water Proofing <ul style="list-style-type: none"> ▪ Weathering course works 50% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 4 Nos of Lifts arrived ▪ Lift 1- Installation 80% completed. ▪ Lift 2- Installation 75% completed. ▪ Lift 3- Installation 25% completed. ▪ Lift 4- Installation 20% completed ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 2nd Coat 50% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2023
D3 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab –R.C.C 100% completed ▪ Terrace floor Parapet Columns 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab –R.C.C 100% completed ▪ Terrace floor Parapet Columns



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

	<p>Concrete 100% completed.</p> <ul style="list-style-type: none"> ▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Tank Wall Concrete (3 out of 3) – 100% completed. (c) Cover slab Concrete (3 out of 3) – 100% completed. <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 85% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 90% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 75% completed. ▪ Sanitary Lines (PVC) – 75% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed. 	<p>Concrete 100% completed.</p> <ul style="list-style-type: none"> ▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Tank Wall Concrete (3 out of 3) – 100% completed. (c) Cover slab Concrete (3 out of 3) – 100% completed. <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 85% completed. ▪ Upto Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 90% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 85% completed. ▪ Sanitary Lines (PVC) – 85% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor - 90% completed. ▪ Ninth floor - 90% completed. ▪ Eighth floor – 80% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom –20% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 18% completed.
--	---	--



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

		<ul style="list-style-type: none"> ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Eighth floor 90% completed. ▪ Ninth floor floor 30% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 4 Nos of Lifts arrived. ▪ Scaffolding works on progress. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer <ul style="list-style-type: none"> 1st Coat 95% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2023
COMMUNITY HALL	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (2 out of 2) – slab 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (2 out of 2) – slab



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

	<p>Concrete 100% completed.</p> <ul style="list-style-type: none"> ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab concrete completed. (b) Tank Wall concrete completed. (c) Top Cover slab concrete completed <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Fourth 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ Upto Fourth floor 100% completed ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Ceiling Putty work <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Wall Putty work <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Wall Painting work <ul style="list-style-type: none"> ▪ Upto Fourth floor - 1st Coat painting 95% completed. ◆ Staircase Hand Railing work <ul style="list-style-type: none"> ▪ Upto Fourth floor 90% completed. ◆ Flooring Work <ul style="list-style-type: none"> ▪ Stilt floor Granolithic flooring 95% completed. ▪ Vitrified Floor Tiles in Hall & rooms - Upto Fourth floor 100% completed. ▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 100% completed. <p>▪ Laying of Kotta Stone in Staircase 80% completed.</p> <ul style="list-style-type: none"> ◆ Wall Tiles & Cladding Work <ul style="list-style-type: none"> ▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 100% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto. Fourth floor UPVC Window fixing 100% completed. ▪ All floors Staircase fixed windows 100 completed. 	<p>Concrete 100% completed.</p> <ul style="list-style-type: none"> ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab concrete completed. (b) Tank Wall concrete completed. (c) Top Cover slab concrete completed <ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Fourth 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ Upto Fourth floor 100% completed ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Ceiling Putty work <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Wall Putty work <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Wall Painting work <ul style="list-style-type: none"> ▪ Upto Fourth floor - 1st Coat painting 95% completed. ◆ Staircase Hand Railing work <ul style="list-style-type: none"> ▪ Upto Fourth floor 95% completed. ◆ Flooring Work <ul style="list-style-type: none"> ▪ Stilt floor Granolithic flooring 95% completed. ▪ Vitrified Floor Tiles in Hall & rooms - Upto Fourth floor 100% completed. ▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 100% completed. <p>▪ Laying of Kotta Stone in Staircase 90% completed.</p> <ul style="list-style-type: none"> ◆ Wall Tiles & Cladding Work <ul style="list-style-type: none"> ▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 100% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto. Fourth floor UPVC Window fixing 100% completed. ▪ All floors Staircase fixed windows 100 completed.
--	---	---



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ◆ Fixing of Wooden Flush Door Shutters. <ul style="list-style-type: none"> ▪ Upto Third floor 100% completed. ▪ Fourth floor 95% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 2 Nos of Lifts arrived ▪ Lift 1- Installation 90% completed. ▪ Lift 2- Installation 75% completed. ◆ Internal Electrification <ul style="list-style-type: none"> ▪ Electrical cable pulling work 10% completed. ◆ Fire Fighting Works <ul style="list-style-type: none"> ▪ Fixing of Pipeline in Ceiling 1st Floor – 50% completed ● External Finishing Work. <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer 2 Coats 100% completed. ◆ External Painting 1st Coat 100% completed. 	<ul style="list-style-type: none"> ◆ Fixing of Wooden Flush Door Shutters. <ul style="list-style-type: none"> ▪ Upto Third floor 100% completed. ▪ Fourth floor 95% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 2 Nos of Lifts arrived ▪ Lift 1- Installation 90% completed. ▪ Lift 2- Installation 80% completed. ◆ Internal Electrification <ul style="list-style-type: none"> ▪ Electrical cable pulling work 30% completed. ◆ Fire Fighting Works <ul style="list-style-type: none"> ▪ Fixing of Pipeline in Ceiling 1st Floor - 80% completed 2nd Floor - 50% completed. ● External Finishing Work. <ul style="list-style-type: none"> ◆ External Plastering - Overall 95% Completed. ◆ Primer 2 Coats 100% completed. ◆ External Painting ▪ 1st Coat 100% completed.
--	---	---

PHOTOGRAPHS OF WORK PROGRESS AS ON 31st JULY 2023

Community Hall : Lift Erection works 80% completed. Fire fighting works in 1st Floor 80% completed, 2nd floor on progress



PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT



Block A1: Parapet columns 100% completed .External plastering in West side 95% completed, North side 40% completed & East side 45% completed.

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



Block A2 : Terrace Floor level slab – 2nd half shuttering & Barbending works 85% completed. Parapet columns 50% completed.

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT



PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT



Block B1: Lift Installation works in Two Lifts 70% completed. Fixing of UPVC French Doors on progress. Wall Tiles & Floor Tiles 95% completed.

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



Block B2 : Shuttering works for 1st half of Sixth floor level slab 100% completed and ready for Concrete. Block work in Fourth floor on progress.

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



\

Block C1: Terrace weathering course work 80% completed. Lift Installation works- Fixing of Gate Shutters in Lift(1) on progress.

PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT



Block C2: Lift Erection works – Scaffolding works on Progress. Laying of Floor Tiles & Wall Tiles on progress.

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



Block C3: External Plastering Overall 95% completed. 1st Coat Primer 95% completed. Internal Plumbing & Sanitary Lines 80% completed.

PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT



Block D1: External plastering overall 95% completed. 1st Coat Primer 95% completed. Internal Plumbing lines 90% & Sanitary Lines 35% completed .

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



Block D2: Lift installation works- Two Lifts 75% completed and other Two Lifts on progress. Terrace weathering course 50% completed.

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



Block D3: Laying of Bathroom Wall Tiles & Floor Tiles on progress. Lift Installation works – Scaffolding works on progress.

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT



Underground Sump at D1-Block – R.C.C Wall 50% completed.

PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT



Underground Sump at B1-Block – P.C.C 100% completed.



QUALITY CONTROL

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			

PHOTOGRAPH OF QUALITY CONTROL AT SITE



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Concrete Cube Compressive Strength Testing



20mm & 12mm Aggregate Sieve Analysis Testing

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT



Fine Aggregate Sieve Analysis Testing

PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT

