

**CGEWHO – CHENNAI PHASE-III
PROJECT**



MONTHLY PROGRESS REPORT

STATUS AS ON : 31.05.2023

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

31.05.2023

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st MAY-2023
A1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Ninth floor level slab R.C.C 100% completed. ▪ Ninth floor Columns Concrete 100% completed. ▪ Tenth floor level slab 1st half 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ 10th floor level slab – 2nd half Shuttering & barbending works 40% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Fifth floor 95% completed. ▪ Sixth floor & Seventh floor 90% completed. ▪ Eighth floor 40% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 50% completed. ▪ Upto Fifth floor 95% completed. ▪ Sixth floor 90% completed. ▪ Seventh floor 50% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Fifth floor 95% completed. ▪ Sixth floor 80% completed. ▪ Seventh floor 40% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Fifth floor 40% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 40% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 25% completed. ▪ Sanitary Lines (PVC) – 25% completed ● Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Tenth floor level slab R.C.C 100% completed. ▪ Tenth floor Columns Concrete 100% completed. ▪ Terrace floor level slab 1st half 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Terrace floor level slab – 2nd half Shuttering & barbending works 75% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 80% completed. ▪ Ninth floor 45% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 50% completed. ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 70% completed. ▪ Ninth floor 40% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 40% completed. ▪ Ninth floor 10% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Fifth floor 70% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 60% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 50% completed. ▪ Sanitary Lines (PVC) – 25% completed ● Model Flat Finishing works 90% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st MAY-2023
A2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Ninth floor level slab R.C.C 100% completed. ▪ Ninth floor Columns Concrete 100% completed. ▪ Tenth floor level slab – 1st Half R.C.C 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ 10th floor level slab- 2nd half shuttering & barbending works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Third floor 95% completed. ▪ Fourth floor 90% completed. ▪ Fifth floor 90% completed. ▪ Sixth floor 80% completed. ▪ Seventh floor 70% completed. ▪ Eighth floor 50% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 65% completed. ▪ Upto Third floor 95% completed. ▪ Fourth floor 90% completed. ▪ Fifth floor 80% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Third floor 95% completed. ▪ Fourth floor 90% completed. ▪ Fifth floor 40% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 30% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 20% completed. ▪ Sanitary Lines (PVC) – 20% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Tenth floor level slab 1st Half R.C.C 100% completed. ▪ Tenth floor Columns Concrete 50% completed. ▪ Terrace floor level slab – 1st Half R.C.C 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ 10th floor level slab - 2nd half shuttering & barbending works 90% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 55% completed. ▪ Ninth floor 55% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 65% completed. ▪ Upto Fifth floor 95% completed. ▪ Sixth floor 70% completed. ▪ Seventh floor 50% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Fifth floor 95% completed. ▪ Sixth floor 70% completed. ▪ Seventh floor 50% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 60% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 50% completed. ▪ Sanitary Lines (PVC) – 20% completed



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st MAY-2023
B1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab-R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Wall Concrete (3 out of 3) - 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work - 1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 95% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircase 1 -Upto Tenth floor 90% completed. ▪ Staircase 2 –Upto Sixth floor 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 90% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab-R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Wall Concrete (3 out of 3) - 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work - 1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 95% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircase 1 -Upto Tenth floor 90% completed. ▪ Staircase 2 –Upto Tenth floor 90% completed. ▪ Staircase 3 – Upto Fifth floor 60% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ▪ Sanitary Lines (PVC) – 90% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 75% completed. ▪ Sanitary Lines (PVC) – 75% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to Fifth floor 65% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 35% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 45% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Fifth floor 30 % completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 3 Nos of Lifts arrived ▪ Lift 1 – Installation works 10% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In South Side Elevation 100% completed. ▪ In East Side Elevation 90% completed. ▪ In West Side Elevation 90% completed. ▪ In North Side Elevation 90% completed. ● Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 95% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 85% completed. ▪ Sanitary Lines (PVC) – 80% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to Second floor 90% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 80% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 85% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Eight floor 75% completed. ▪ Ninth floor 25% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 3 Nos of Lifts arrived ▪ Lift 1 – Installation works 40% completed. ▪ Lift 2 - Installation works 10% completed. ▪ Lift 3 - Installation works 15% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In South Side Elevation 100% completed. ▪ In East Side Elevation 95% completed. ▪ In West Side Elevation 95% completed. ▪ In North Side Elevation 95% completed. ● Model Flat Finishing works 90% completed.
--	---	--



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st MAY-2023
B2 BLOCK	<ul style="list-style-type: none"> • Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Fourth floor level slab – R.C.C 100% completed. ▪ Fourth floor Columns Concrete 50% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 1st half of Fifth floor level slab 15% completed and balance works on progress. • Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 75% completed. ▪ Second floor 40% completed. 	<ul style="list-style-type: none"> • Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Fourth floor level slab – R.C.C 100% completed. ▪ Fourth floor Columns Concrete 100% completed. ▪ Fifth floor level slab – 1st half Concrete 100% completed. ▪ Fifth floor Columns Concrete 35% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 2nd half of Fifth floor level slab 90% completed and balance works on progress. • Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 90% completed. ▪ Second floor 80% completed. ▪ Third floor 50% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st MAY-2023
C1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Wall Concrete (3 out of 3) - 100% completed. (c) Top Cover slab Concrete (3 out of 3) - 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace Parapet Wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Eighth floor 95% completed ▪ Ninth floor 85% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircase 1 - Upto Tenth floor 90% completed. ▪ Staircase 2 - Upto Fifth floor 90% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Wall Concrete (3 out of 3) - 100% completed. (c) Top Cover slab Concrete (3 out of 3) - 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace Parapet Wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircase 1 - Upto Tenth floor 90% completed. ▪ Staircase 2 - Upto Fifth floor 90% completed. ▪ Staircase 3 - Upto Fifth floor 60% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to Sixth floor 100% completed. ▪ Fifth floor to Third floor 50% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 4 Nos of Lifts arrived ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In North Side Elevation 100% completed. ▪ In West Side Elevation 95% completed. ▪ In East Side Elevation 95% completed. ▪ In South Side Elevation 95% completed. ● Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 95% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to Sixth floor 100% completed. ▪ Fifth floor 90% completed ▪ Fourth floor 90% completed. ▪ Third floor 50% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 4 Nos of Lifts arrived ◆ Terrace Water Proofing <ul style="list-style-type: none"> ▪ Weathering course works 65% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In North Side Elevation 100% completed. ▪ In West Side Elevation 95% completed. ▪ In East Side Elevation 95% completed. ▪ In South Side Elevation 95% completed. ● Model Flat Finishing works 90% completed.
--	---	---



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st MAY-2023
C2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab Concrete (2 out of 3) – 100% completed. (b) Wall Concrete (1 out of 3) – 100% completed. (c) Top slab Concrete (1 out of 3) – 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 3rd Over Head Water Tank Base slab & Wall on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Parapet Wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed ◆ Wall Putty work-1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 85% completed. ▪ Sanitary Lines (PVC) – 85% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab Concrete (2 out of 3) – 100% completed. (b) Wall Concrete (2 out of 3) – 100% completed. (c) Top slab Concrete (1 out of 3) – 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 2nd Over Head Water Tank Top slab on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Parapet Wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed ◆ Wall Putty work-1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none">◆ Erection of LIFTS<ul style="list-style-type: none">▪ Materials for 2 Nos of Lifts arrived● External Finishing Works<ul style="list-style-type: none">◆ External Plastering<ul style="list-style-type: none">▪ In North Side Elevation 100% completed.▪ In East Side Elevation 85% completed▪ In West Side Elevation 85% completed.▪ In South Side Elevation 85% completed.	<ul style="list-style-type: none">◆ Vertical Plumbing Lines<ul style="list-style-type: none">▪ Water supply pipe Lines (G.I) - 85% completed.▪ Sanitary Lines (PVC) – 85% completed.◆ Erection of LIFTS<ul style="list-style-type: none">▪ Materials for 3 Nos of Lifts arrived● External Finishing Works<ul style="list-style-type: none">◆ External Plastering<ul style="list-style-type: none">▪ In North Side Elevation 100% completed.▪ In East Side Elevation 95% completed▪ In West Side Elevation 95% completed.▪ In South Side Elevation 95% completed.
--	---	--



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st MAY-2023
C3 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace Floor level slab – R.C.C 100% completed. ▪ Terrace floor columns concrete 100% completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Over Head Water Tank Base slab shuttering works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Eighth floor 95% completed. ▪ Ninth floor & Tenth floor 85% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 85% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 70% completed. ● External Finishing Works <ul style="list-style-type: none"> ▪ External Plastering <ul style="list-style-type: none"> ▪ In West Side Elevation – 80% completed. ▪ In North Side Elevation – 95% completed. ▪ In East Side Elevation – 85% completed. ▪ In North Side Elevation – 95% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace Floor level slab – R.C.C 100% completed. ▪ Terrace floor columns concrete 100% completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Over Head Water Tank Base slab shuttering works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Ninth floor 95% completed. ▪ Tenth floor 90% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 80% completed. ● External Finishing Works <ul style="list-style-type: none"> ▪ External Plastering <ul style="list-style-type: none"> ▪ In West Side Elevation – 85% completed. ▪ In North Side Elevation – 95% completed. ▪ In East Side Elevation – 90% completed. ▪ In North Side Elevation – 95% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st MAY-2023
D1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab R.C.C 100% completed. ▪ Terrace Parapet Columns Concrete 100 % completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab Concrete (3 out of 3) – 100% completed. (b) Wall Concrete (3 out of 3) – 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor to Eighth floor 95% completed. ▪ Ninth floor & Tenth floor 90% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ First floor to Eighth floor 95% completed. ▪ Ninth floor & Tenth floor 90% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Eighth floor 95% completed ▪ Ninth floor & Tenth floor 90% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Seventh floor 90% completed. ▪ Eighth floor 80% completed. ▪ Ninth floor 70% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 80% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab R.C.C 100% completed. ▪ Terrace Parapet Columns Concrete 100 % completed. ▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab Concrete (3 out of 3) – 100% completed. (b) Wall Concrete (3 out of 3) – 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Eighth floor 90% completed. ▪ Ninth floor 85% completed. ▪ Tenth floor 70% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 80% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In West Side Elevation - 95% completed. ▪ In North Side Elevation - 85% completed. ▪ In South Side Elevation - 90% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ● External Finishing Works <ul style="list-style-type: none"> ▪ External Plastering <ul style="list-style-type: none"> ▪ In West Side Elevation - 95% completed. ▪ In North Side Elevation - 80% completed. ▪ In South Side Elevation - 50% completed. 	<ul style="list-style-type: none"> ▪ In East Side Elevation - 90% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st MAY-2023
D2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Tank wall Concrete (3 out of 3) – 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work <ul style="list-style-type: none"> ▪ 1st Coat- 95% completed ▪ 2nd Coat- 80% completed 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Tank wall Concrete (3 out of 3) – 100% completed. (c) Top Cover slab (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work <ul style="list-style-type: none"> ▪ 1st Coat- 95% completed ▪ 2nd Coat- 85% completed



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

<ul style="list-style-type: none"> ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 95% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircae 1 - Upto Tenth floor 90% completed. ▪ Staircase 2 - Upto Fifth floor 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to Third floor 60% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 40% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 50% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Tenth floor 70% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 4 Nos of Lifts arrived ▪ Lift 1- Installation 70% completed. ▪ Lift 2- Installation 10% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In West Side Elevation 100% completed. ▪ In North Side Elevation 95% completed. ▪ In South Side Elevation 95% completed. ▪ In East Side Elevation 95% 	<ul style="list-style-type: none"> ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 95% completed. ◆ Fixing of Staircase Hand Rails <ul style="list-style-type: none"> ▪ Staircae 1 - Upto Tenth floor 90% completed. ▪ Staircase 2 - Upto Fifth floor 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 95% completed ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 90% completed. ▪ Sanitary Lines (PVC) – 90% completed. ◆ Fixing of Bathroom Wall Tiles <ul style="list-style-type: none"> ▪ Tenth floor to Second floor 70% completed. ◆ Laying Of Floor Tiles <ul style="list-style-type: none"> ▪ Ceramic Tiles in Bathroom – 60% completed. ▪ Vitrified Tiles in Halls & Bedrooms – 70% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto Tenth floor 75% completed. ◆ Terrace Water Proofing <ul style="list-style-type: none"> ▪ Weathering course works 50% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 4 Nos of Lifts arrived ▪ Lift 1- Installation 80% completed. ▪ Lift 2- Installation 50% completed. ▪ Lift 3- Installation 10% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In West Side Elevation 100% completed. ▪ In North Side Elevation 95% completed.
---	--



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<p>completed.</p> <ul style="list-style-type: none"> ● Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> ▪ In South Side Elevation 95% completed. ▪ In East Side Elevation 95% completed. <ul style="list-style-type: none"> ● Model Flat Finishing works 90% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st MAY-2023
D3 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Tank Wall Concrete (3 out of 3) – 100% completed. (c) Cover slab Concrete (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 85% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 90% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 90% completed. ▪ Sanitary Lines (PVC) – 60% 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) - 100% completed. (b) Tank Wall Concrete (3 out of 3) – 100% completed. (c) Cover slab Concrete (3 out of 3) – 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 85% completed. ▪ First floor to Tenth floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Tenth floor 95% completed. ◆ Wall Putty work – 1st Coat <ul style="list-style-type: none"> ▪ Upto Tenth floor 90% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 90% completed. ◆ Internal Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (CPVC) - 95% completed. ▪ Sanitary Lines (PVC) – 75%



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<p>completed.</p> <ul style="list-style-type: none"> ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 25% completed. ▪ Sanitary Lines (PVC) – 25% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In East Side Elevation 95% completed. ▪ In North Side Elevation 95% completed. ▪ In South Side Elevation 95% completed. ▪ In West Side Elevation 95% completed. 	<p>completed.</p> <ul style="list-style-type: none"> ◆ Vertical Plumbing Lines <ul style="list-style-type: none"> ▪ Water supply pipe Lines (G.I) - 35% completed. ▪ Sanitary Lines (PVC) – 35% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In East Side Elevation 95% completed. ▪ In North Side Elevation 95% completed. ▪ In South Side Elevation 95% completed. ▪ In West Side Elevation 95% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st MAY-2023
COMMUNITY HALL	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (2 out of 2) – slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab concrete completed. (b) Tank Wall concrete completed. (c) Top Cover slab concrete completed ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Fourth 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ Upto Fourth floor 100% completed ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Ceiling Putty work <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (2 out of 2) – slab Concrete 100% completed. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab concrete completed. (b) Tank Wall concrete completed. (c) Top Cover slab concrete completed ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Fourth 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ Upto Fourth floor 100% completed ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Ceiling Putty work <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

<ul style="list-style-type: none"> ◆ Wall Putty work <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Wall Painting work <ul style="list-style-type: none"> ▪ Upto Fourth floor - 1st Coat painting 95% completed. ◆ Staircase Hand Railing work <ul style="list-style-type: none"> ▪ Upto Fourth floor 90% completed. ◆ Flooring Work <ul style="list-style-type: none"> ▪ Stilt floor Granolithic flooring 95% completed. ▪ Vitrified Floor Tiles in Hall & rooms - Upto Fourth floor 100% completed. ▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 100% completed. ◆ Wall Tiles & Cladding Work <ul style="list-style-type: none"> ▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 100% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto. Fourth floor UPVC Window fixing 100% completed. ▪ All floors Staircase fixed windows 100 completed. ◆ Fixing of Wooden Flush Door Shutters. <ul style="list-style-type: none"> ▪ Upto Third floor 100% completed. ▪ Fourth floor 80% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 2 Nos of Lifts arrived ▪ Lift 1- Installation 80% completed. ▪ Lift 2- Installation 40% completed. ● External Finishing Work. <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ West Side elevation 100% completed. ▪ South Side elevation 100% completed ▪ North Side elevation 100% completed. ▪ East Side elevation 100% completed. 	<ul style="list-style-type: none"> ◆ Wall Putty work <ul style="list-style-type: none"> ▪ Upto Fourth floor 100% completed ◆ Wall Painting work <ul style="list-style-type: none"> ▪ Upto Fourth floor - 1st Coat painting 95% completed. ◆ Staircase Hand Railing work <ul style="list-style-type: none"> ▪ Upto Fourth floor 90% completed. ◆ Flooring Work <ul style="list-style-type: none"> ▪ Stilt floor Granolithic flooring 95% completed. ▪ Vitrified Floor Tiles in Hall & rooms - Upto Fourth floor 100% completed. ▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 100% completed. ▪ Laying of Kotta Stone in Staircase 70% completed. ◆ Wall Tiles & Cladding Work <ul style="list-style-type: none"> ▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 100% completed. ◆ Fixing of UPVC Windows <ul style="list-style-type: none"> ▪ Upto. Fourth floor UPVC Window fixing 100% completed. ▪ All floors Staircase fixed windows 100 completed. ◆ Fixing of Wooden Flush Door Shutters. <ul style="list-style-type: none"> ▪ Upto Third floor 100% completed. ▪ Fourth floor 90% completed. ◆ Erection of LIFTS <ul style="list-style-type: none"> ▪ Materials for 2 Nos of Lifts arrived ▪ Lift 1- Installation 90% completed. ▪ Lift 2- Installation 75% completed. ● External Finishing Work. <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ West Side elevation 100% completed. ▪ South Side elevation 100% completed ▪ North Side elevation 100% completed.
---	---



PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none">◆ External Painting▪ 1st Coat 100% completed	<ul style="list-style-type: none">▪ East Side elevation 100% completed.◆ External Painting▪ 1st Coat 100% completed.
--	---	--

PHOTOGRAPHS OF WORK PROGRESS AS ON 31st MAY 2023

Community Hall : External Painting 1st Coat 100% completed. Lift Erection works on progress. Staircase Kotta stone laying on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block A1: Terrace Floor level slab 1st half Concrete casting 100% completed. Tenth floor columns 100% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block A2 : Terrace Floor level slab – 1st Half Concrete casting 100% completed. Shuttering & Bar bending works for 2ndHalf of Tenth floor Level slab 90% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT



PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT

Block B1: Lift Installation works on progress. Fixing of UPVC Windows on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block B2 : Fifth Floor Level slab 1st Half concrete casting 100% completed. Shuttering works for 2nd half of Fifth floor level slab 50% completed. Fifth floor Columns concrete on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block C1: External Plastering overall 95% completed. 1st Coat of Primer 90% completed. Lift Installation works on Progress. Terrace Weathering course work on Progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block C2: External plastering overall 95% completed. 1st Coat Primer 80% completed. Lift Erection works on Progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C3: External Plastering 90% completed. 1st Coat Primer 70% completed.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D1: External plastering overall 85% completed. 1st Coat Primer 70% completed..



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D2: Over Head Water Tank 100% completed. Lift installation works on progress. Terrace weathering course on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D3: External Plastering work overall 95% completed. 1st Coat of Primer 85% completed. Tiling works on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

