

**CGEWHO–GREATER NOIDA**  
**PHASE-II PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON: 31.10.2024**

**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

31.10.2024

BLOCK	STATUS AS ON 31 <sup>st</sup> OCTOBER-2024	
D-07 BLOCK	<b><u>100% Completed Works</u></b>	
	◆ <b>Layout of block</b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.10.2024
	-	◆ <b>Excavation work 10% completed</b>
D-08 BLOCK	<b><u>100% Completed Works</u></b>	
	◆ <b>Layout of block</b>	
D-09 BLOCK	<b><u>100% Completed Works</u></b>	
	◆ <b>Layout of block</b>	
	◆ <b>Excavation work</b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.10.2024
	◆ Piles 01 nos. casted. (01/256)	◆ <b>Piles 181 nos. casted. (182/256)</b>
D-10 BLOCK	<b><u>100% Completed Works</u></b>	
	◆ <b>Layout of block</b>	
	◆ <b>Excavation</b>	
	◆ <b>Piling work</b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.10.2024
	◆ 37 nos. piles casted (242/256)	◆ <b>14 nos. piles casted ( 256/256)</b>
D-11 BLOCK	<b><u>100% Completed Works</u></b>	
	◆ <b>Layout of block</b>	
	◆ <b>Excavation</b>	
	◆ <b>Piling work</b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.10.2024
	◆ Earth dressing work for sub base for PCC 10 %. (Total 20%). ◆ Soil compaction test sample taken for third party testing.	◆ <b>Foundation PCC work 65% completed.</b> ◆ <b>Routine pile test completed.</b> ◆ <b>File integrity test 20% completed.</b>



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

D-12 BLOCK	<b><u>100% Completed Works</u></b>	
	<ul style="list-style-type: none"> <li>◆ <b>Layout of block</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Piling work</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.10.2024
	<ul style="list-style-type: none"> <li>◆ Earth dressing work for sub base PCC 5% ( Total 30% )</li> <li>◆ Soil compaction test sample taken for third party testing.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Earth dressing work for sub base PCC work 70% (Total 100%).</b></li> <li>◆ <b>Soil compaction test sample taken for third party testing.</b></li> <li>◆ <b>Foundation PCC work 100 % completed.</b></li> <li>◆ <b>Stitch slab 20% casted.</b></li> <li>◆ <b>File integrity testing 40% completed.</b></li> </ul>
NON TOWER	<b><u>100% Completed Works</u></b>	
	<ul style="list-style-type: none"> <li>◆ <b>Layout of block</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.10.2024
	<ul style="list-style-type: none"> <li>◆ Excavation work 10% completed. (Total 75% )</li> <li>◆ 67 nos. piles casted ( 227/621)</li> <li>◆ Soil compaction test sample taken for third party testing.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Excavation work 5% completed. (Total 80%)</b></li> <li>◆ <b>41 nos. piles casted (268/621)</b></li> <li>◆ <b>Stitch slab 2% casted.</b></li> </ul>
Ramp for Ancillary blocks	<b><u>100%Completed Works</u></b>	
	<ul style="list-style-type: none"> <li>◆ <b>Layout of block</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Back filling</b></li> <li>◆ <b>Foundation work</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.10.2024
	<ul style="list-style-type: none"> <li>◆ Retaining wall 1<sup>st</sup> lift balance 10% cased. (Total 100%).</li> <li>◆ Retaining wall 2<sup>nd</sup> lift 50% casted.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Ramp floor slab 80% casted.</b></li> <li>◆ <b>Retaining wall 2<sup>nd</sup> lift 40% casted. (Total 90%).</b></li> </ul>



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

3 mtrs Barricading Phase-III	<b><u>100%Completed Works</u></b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.10.2024
	<ul style="list-style-type: none"> <li>◆ LHS completed.</li> <li>◆ Front side completed</li> <li>◆ RHS completed</li> <li>◆ Rear side 35% work completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>No work</b></li> </ul>

9 mtrs Barricading Phase-II	<b><u>100%Completed Works</u></b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.10.2024
	<ul style="list-style-type: none"> <li>◆ Gate no -2 to D-12 block no. work.</li> <li>◆ Gate no-2 to 3 10 % completed. ( Total 80% )</li> <li>◆ Gate no -3 to block D-07 foundation work 25% completed.(Total 50% )</li> <li>◆ Block D-07 to D-12 no work.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Gate no-2 to 3 13 % completed. ( Total 98% )</b></li> <li>◆ <b>Gate no -3 to block D-07 foundation work 50% completed. (Total 100%)</b></li> <li>◆ <b>Barricading erection work 60% completed.</b></li> <li>◆ <b>Barricading GI sheet fixing work 60% completed.</b></li> </ul>



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PHOTOGRAPHS OF WORK PROGRESS AS ON 31.10.2024**

**BLOCK D-09 PILING WORK IN PROGRESS**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**BLOCK D-12 STITCH SLAB 20% CASTED**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**ROUTINE PILE TESTING WORK IN BLOCK D-11 & D-12 COMPLETED**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PLATFORM LOADING FOR ROUTINE TEST OF BLOCK D-11**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PLATFORM LOADING FOR ROUTINE TEST OF BLOCK D-11**



# PROGRESS REPORT CGEWHO-GREATER NOIDA PHASE-II PROJECT

---

## COLLECTION OF SOIL SAMPLE FOR COMPACTION TEST IN BLOCKS D-11 & D-12



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PILE INTEGRITY TESTING IN BLOCKS D-11, D-12 & NON TOWER AREA**



# PROGRESS REPORT CGEWHO-GREATER NOIDA PHASE-II PROJECT

---

## PILE INTEGRITY TESTING IN BLOCKS D-11, D-12 & NON TOWER AREA



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**RAMP BASE SLAB 80% CASTED**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PHASE-II GATE NO.-3 TO BLOCK D-07 BARRICADING WORK**  
**60% COMPLETED**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**CUBE COMPRESSIVE STRENGTH TESTING IN PAM LAB**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**CUBE COMPRESSIVE STRENGTH TESTING IN RUDRATECH LAB**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

S. No.	Materials	Source from	Test Done	Result
1	Initial load test of Pile: - Conducted in the presence of IIT Roorkee officials and result found satisfactory.			
2	Trial Mixes & Cube test done in Rudratech & PAM RMC Plant.			
3	Steel	Third party testing is being done.		
4	RCC cubes are being tested and Register is being maintained.			
5	Slump test conducted at site to insure workability of concrete.			
6	Soil compaction	Third party testing is being done.		
7	Pile Integrity test	Pile integrity testing is being done.		
8	Routine load test of Pile	Conducted in the presence of IIT Roorkee officials and result found satisfactory.		

**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**ROUTINE PILE LOAD PLATFORM SET UP IN BLOCK D-09**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**ROUTINE LOAD TESTING IN PROGRESS IN BLOCK- D-10**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**ROUTINE LOAD TESTING IN PROGRESS IN BLOCK- D-09**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**DIAL GAUGE SET UP**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**HYDRAULIC PRESSURE GAUGE SET UP**

