

CGEWHO–GREATER NOIDA
PHASE-II PROJECT



MONTHLY PROGRESS REPORT

STATUS AS ON: 31.05.2025

PROGRESS REPORT

CGEWHO-GREATER NOIDA PHASE-II PROJECT

Dated: 31.05.2025

S. NO.	DURATION	PARTICULARS
1	27.05.2025	Site Review meeting of PMC Team members, C.E.O., Director (Fin), ADT (Tech), General Manager (Projects) of CGEWHO and Chief Architect & Project Manager of RTA.
2	27.05.2025	Site Review meeting of General Manager (Projects) of CGEWHO and Chief Architect & Project Manager of RTA and Phase-II contractor.

BLOCK	STATUS AS ON 31 st MAY-2025	
D-07 BLOCK	<u>100% Completed Works</u> <ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation work ◆ Piling work ◆ Routine Pile testing 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	◆ Routine Pile testing work completed.	◆ No work
D-08 BLOCK	<u>100% Completed Works</u> <ul style="list-style-type: none"> ◆ Layout of block. ◆ Excavation work ◆ Piling work ◆ Routine Pile testing ◆ Soil compaction testing 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	<ul style="list-style-type: none"> ◆ Soil compaction testing work completed. ◆ Foundation PCC work 25% completed. ◆ <u>Earth work dressing for PCC in progress.</u> 	<ul style="list-style-type: none"> ◆ Foundation PCC work balance 80 % completed. ◆ Pile Integrity testing 80% completed. ◆ Pile cap reinforcement work in progress.
D-09 BLOCK	<u>100% Completed Works</u> <ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation work ◆ Piling work (256/256) ◆ Routine Pile testing work. ◆ Soil compaction testing ◆ Pile integrity testing. 	



PROGRESS REPORT

CGEWHO–GREATER NOIDA PHASE-II PROJECT

	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	<ul style="list-style-type: none"> ◆ Pile caps 100 % casted. ◆ Basement columns reinforcement work in progress. 	<ul style="list-style-type: none"> ◆ Basement columns reinforcement work completed.

D-10 BLOCK	<u>100%CompletedWorks</u> <ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation ◆ Piling work (256/256) ◆ Routine Pile testing. ◆ Soil compaction testing ◆ Pile integrity testing. 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	<ul style="list-style-type: none"> ◆ Basement roof slab shuttering work is in progress. 	<ul style="list-style-type: none"> ◆ Basement roof slab 60% casted. ◆ Basement roof slab wing-iv shuttering work in progress. ◆ Stilt floor columns 16 nos. casted. (Total 16/70)

D-11 BLOCK	<u>100%CompletedWorks</u> <ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation ◆ Piling work(256/256) ◆ Routine Pile testing. ◆ Soil compaction testing ◆ Pile integrity testing. ◆ Basement column ◆ Foundation back filling work completed. 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	<ul style="list-style-type: none"> ◆ Both the staircases casted from 2nd landing to basement roof level. 	<ul style="list-style-type: none"> ◆ No work

PROGRESS REPORT

CGEWHO–GREATER NOIDA PHASE-II PROJECT

D-12 BLOCK	<u>100%CompletedWorks</u> <ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation ◆ Piling work(256/256) ◆ Routine Pile testing ◆ Soil compaction testing ◆ Pile integrity testing ◆ Basement Columns ◆ Foundation back filling work completed ◆ Basement Roof slab 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	<ul style="list-style-type: none"> ◆ Basement Roof slab wing-3 & 4 casted ◆ Stilt roof columns 38 nos. casted. Total (70/70) ◆ Both staircases casted from basement roof level to Stilt roof level ◆ Stilt roof slab 100% casted. ◆ Both staircases casted from stilt floor to first floor roof level 50 % ◆ First floor roof columns 38 nos. casted. (Total 32/70) 	<ul style="list-style-type: none"> ◆ Balance 38 nos. 1st floor columns casted (Total 70/70) ◆ 1st floor Roof slab 60% casted ◆ 1st floor wing-I & II shuttering work in progress
NON TOWER	<u>100%CompletedWorks</u> <ul style="list-style-type: none"> ◆ Layout of block 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	<ul style="list-style-type: none"> ◆ Excavation work 1% completed. (Total 100%) ◆ 84nos piles casted. (Total 547/547) ◆ Stitch slab 2% casted (Total 21%) ◆ Pile caps 14 nos. casted (Total 52/255) ◆ Basement columns 7 nos. casted (Total 45/255) ◆ 3% Basement roof slab casted. (Total 8.5%). 	<ul style="list-style-type: none"> ◆ Stitch slab 6% casted (Total 27%) ◆ Pile caps 2 nos. casted (Total 54/255) ◆ Basement columns 2 nos. casted (Total 47/255) ◆ 2% Basement roof slab casted (Total 10%)

PROGRESS REPORT

CGEWHO–GREATER NOIDA PHASE-II PROJECT

STP	<u>100%CompletedWorks</u> ♦ Layout work ♦ Excavation ♦ Piling work	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	♦ Excavation work 100% completed. ♦ Piling work 100% completed	♦ No work
Under Ground water Tank	<u>100%Completed Works</u> ♦ Layout work ♦ Excavation ♦ Piling work	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	♦ Excavation work 100% completed ♦ Piles 38 nos. casted Total (38/48)	♦ No work
Rain water Storage tank-02	<u>100%Completed Works</u> ♦ Layout work	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	♦ Excavation work 90% completed • Soldier pile wall work in progress	♦ Excavation work 10% completed. (Total 100%) • Foundation Raft casted • RCC wall 1 st lift casted
Ramp for Ancillary blocks	<u>100%Completed Works</u> ♦ Layout work ♦ Excavation ♦ Back filling ♦ Foundation work	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	♦ Ramp Brick work is in progress	♦ Ramp Brick work completed ♦ Internal Plaster 95% completed

PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

3 mtrs Barricading Phase-III	<u>100%CompletedWorks</u>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	<ul style="list-style-type: none">◆ Towards boundary wall completed◆ Towards Package-V completed◆ Towards Package-II completed◆ Towards Ancillary building 35% completed.	◆ No work

9 mtrs Barricading Phase-II	<u>100%CompletedWorks</u>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.05.2025
	<ul style="list-style-type: none">◆ Gate no -3 to block D-07 barricading GI sheet fixing work 40% completed.(Total 100%)	◆ Same as per last month (100% completed)

PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

PHOTOGRAPHS OF WORK PROGRESS AS ON 31.05.2025

BLOCK D-12 1st FLOOR ROOF SLAB SHUTTERING WORK IN PROGRESS



PROGRESS REPORT

CGEWHO-GREATER NOIDA PHASE-II PROJECT

BLOCK D-10 BASEMENT ROOF SLAB 60% CASTED COLUMNS CASTING WORK IN PROGRESS.



PROGRESS REPORT **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

BLOCK D-08 STICH SLAB REINFORCEMENT WORK IN PROGRESS



PROGRESS REPORT **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

WATER TREATMENT PLANT FOUNDATION WORK IN PROGRESS



PROGRESS REPORT **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

ANCILLARY BUILDING RAMP INTERNAL PLASTER WORK 95% COMPLETED



PROGRESS REPORT **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

CUBE COMPRESSIVE STRENGTH TESTING AT SITE LAB



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

SNO	TESTS	
1	Initial load test of Pile: - conducted in the presence of IIT ROORKEE and result found satisfactory.	
2	Trial Mixes & Cube test done in Rudratech & PAM RMC Plant.	
3	Steel	Third party testing is being done.
4	Water	Third party testing is being done.
5	RCC cubes are being tested and Register is being maintained.	
6	Slump test conducted at site to insure workability of concrete.	
7	Soil compaction	Third party testing is being done.
8	Pile Integrity test	Pile integrity testing is being done.
9	Routine load test of Pile	Routine Load tests conducted in the presence of IIT ROORKEE and result found satisfactory.