

**CGEWHO–GREATER NOIDA**  
**PHASE-II PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON: 31.01.2025**

**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

31.01.2025

BLOCK	STATUSAS ON 31 <sup>st</sup> JANUARY-2025	
D-07 BLOCK	<b><u>100% Completed Works</u></b> ♦ Layout of block. ♦ Excavation work ♦	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.01.2025
	♦ Excavation work 10% completed.(Total 90% ) ♦ Piles 30 nos. casted. (Total 30/256).	♦ <b>Excavation work 10% completed. (Total 100%).</b> ♦ <b>Piles 126 nos. casted. (Total 156/256).</b>
D-08 BLOCK	<b><u>100% Completed Works</u></b> ♦ Layout of block.	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.01.2025
	♦ Excavation work 10% completed.(Total 90% ) ♦ Piles 08 nos. casted. (Total 08/256).	♦ <b>Excavation work 10% completed.(Total 100% )</b> ♦ <b>Piles 88 nos. casted (Total 96/256)</b>
D-09 BLOCK	<b><u>100% Completed Works</u></b> ♦ Layout of block ♦ Excavation work ♦ Piling work (256/256 ) ♦ Routine Pile testing work.	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.01.2025
	♦ Piles 25 nos. casted.(256/256)	♦ <b>Dressing work in progress.</b>
D-10 BLOCK	<b><u>100% Completed Works</u></b> ♦ Layout of block ♦ Excavation ♦ Piling work (256/256 ) ♦ Routine Pile testing. ♦ Soil compaction testing ♦ Pile integrity testing.	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.01.2025



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

	<ul style="list-style-type: none"> <li>◆ 65% dressing work completed. (Total 90% )</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Balance 10% Dressing work completed. (Total 90% )</b></li> <li>◆ <b>100% PCC work completed</b></li> <li>◆ <b>Pile cap reinforcement work 50% completed.</b></li> </ul>
--	---	---

D-11 BLOCK	<b><u>100% Completed Works</u></b> <ul style="list-style-type: none"> <li>◆ <b>Layout of block</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Piling work(256/256)</b></li> <li>◆ <b>Routine Pile testing.</b></li> <li>◆ <b>Soil compaction testing</b></li> <li>◆ <b>Pile integrity testing.</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.12.2024
	<ul style="list-style-type: none"> <li>◆ PCC work 100% completed.</li> <li>◆ Pile integrity test 60% completed. (Total 100% )</li> <li>◆ Stitch slab 50% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Balance Stitch slab 50% completed. (Total 100 % )</b></li> <li>◆ <b>Pile caps 49 nos. casted. (Total 49/53).</b></li> </ul>

D-12 BLOCK	<b><u>100% Completed Works</u></b> <ul style="list-style-type: none"> <li>◆ <b>Layout of block</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Piling work(256/256)</b></li> <li>◆ <b>Routine Pile testing.</b></li> <li>◆ <b>Soil compaction testing</b></li> <li>◆ <b>Pile integrity testing.</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.01.2025
	<ul style="list-style-type: none"> <li>◆ Pile caps 13 nos. casted. (Total 19/53)</li> <li>◆ Stitch slab 100% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Balance Pile caps 34 nos. casted. (Total 53/53)</b></li> <li>◆ <b>Soil filling in foundation is completed.</b></li> <li>◆ <b>Basement columns 20 nos. casted. (Total 20/70).</b></li> </ul>



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

NON TOWER	<b><u>100% Completed Works</u></b>	
	◆ <b>Layout of block</b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.01.2025
	<ul style="list-style-type: none"> <li>◆ Excavation work 10% completed. (Total 90%)</li> <li>◆ 17 nos. piles casted (318/621)</li> <li>◆ 90% Stitch slab front of D-11 completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Excavation work 5% completed. (Total 95%).</b></li> <li>◆ <b>6 nos. piles casted ( Total 331/621)</b></li> <li>◆ <b>Pile caps 9 nos. casted (Total 9/270 )</b></li> <li>◆ <b>Basement columns 6 nos. casted. (Total 6/270 )</b></li> </ul>

Ramp for Ancillary blocks	<b><u>100%Completed Works</u></b>	
	<ul style="list-style-type: none"> <li>◆ <b>Layout work</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Back filling</b></li> <li>◆ <b>Foundation work</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.01.2025
	<ul style="list-style-type: none"> <li>◆ Ramp floor slab 10% completed (Total 90%).</li> <li>◆ Ramp RCC wall (Total 5%) completed (Total 95%)</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Ramp roof slab shuttering work 50% completed.</b></li> <li>◆ <b>Ramp roof slab Reinforcement work in progress.</b></li> </ul>

3 mtrs Barricading Phase-III	<b><u>100%Completed Works</u></b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.01.2025
	<ul style="list-style-type: none"> <li>◆ LHS completed.</li> <li>◆ Front side completed</li> <li>◆ RHS completed</li> <li>◆ Rear side 35% work completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>No work</b></li> </ul>

9 mtrs Barricading Phase-II	<b><u>100%Completed Works</u></b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.01.2025
	<ul style="list-style-type: none"> <li>◆ <b>Gate no -3 to block D-07 barricading GI sheet fixing work 40% completed. (Total 100% )</b></li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>No work</b></li> </ul>



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PHOTOGRAPHS OF WORK PROGRESS AS ON 31.01.2025**

**BASEMENT COLUMNS 20 NOS CASTED IN BLOCK D-12.**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PILE CAP CASTING WORK 95% COMPLETED IN BLOCK D-11**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**BLOCK D-07 PILE CASTING WORK IN PROGRESS**



# PROGRESS REPORT CGEWHO-GREATER NOIDA PHASE-II PROJECT

**SOIL COMPACTION TESTING IN BLOCK D-10 IN PROGRESS.**





**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PILE INTEGRITY TESTING IN PROGRESS IN BLOCK D-10**



# **PROGRESS REPORT** **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

## **RAMP ROOF SLAB REINFORCEMENT WORK IN PROGRESS.**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**CUBE COMPRESSIVE STRENGTH TESTING IN PAM LAB.**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**CUBE COMPRESSIVE STRENGTH TESTING IN RUDRATECH LAB.**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

S. No.	Materials	Source from	Test Done	Result
1	Initial load test of Pile: - conducted in the presence of IIT Roorkee and result found satisfactory.			
2	Trial Mixes & Cube test done in Rudratech & PAM RMC Plant.			
3	Steel	Third party testing is being done.		
4	Water	Third party testing is being done.		
5	RCC cubes are being tested and Register is being maintained.			
6	Slump test conducted at site to insure workability of concrete.			
7	Soil compaction	Third party testing is being done.		
8	Pile Integrity test	Pile integrity testing is being done.		
9	Routine load test of Pile	Conducted in the presence of IIT ROORKEE and result found satisfactory.		