

CGEWHO–GREATER NOIDA
PHASE-II PROJECT



MONTHLY PROGRESS REPORT

STATUS AS ON: 31.03.2025

PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

31.03.2025

BLOCK	STATUSAS ON 31 st MARCH-2025	
D-07 BLOCK	<u>100% Completed Works</u> ♦ Layout of block. ♦ Excavation work ♦ Piling work ♦ Routine Pile testing.	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	♦ Piles 130 nos. casted. (Total 256/256).	♦ Routine Pile testing work completed.
D-08 BLOCK	<u>100% Completed Works</u> ♦ Layout of block. ♦ Excavation work ♦ Piling work ♦ Routine Pile testing	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	♦ Piles 103 nos. casted (Total 199/256)	♦ Piles 57 nos. casted (Total 256/256) ♦ Routine Pile testing work completed.
D-09 BLOCK	<u>100% Completed Works</u> ♦ Layout of block ♦ Excavation work ♦ Piling work (256/256) ♦ Routine Pile testing work. ♦ Soil compaction testing ♦ Pile integrity testing.	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	♦ Third party Soil compaction testing completed ♦ Foundation PCC work 100% completed. ♦ Pile integrity testing 30% completed. ♦ Pile cap/Columns lay out work in progress.	♦ Pile integrity testing balance 70% completed. (Total 100%). ♦ Stitch slab 100% casted. ♦ Pile caps shuttering work in progress.



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

D-10 BLOCK	<u>100% Completed Works</u>	
	<ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation ◆ Piling work (256/256) ◆ Routine Pile testing. ◆ Soil compaction testing ◆ Pile integrity testing. 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	<ul style="list-style-type: none"> ◆ Pile caps 42 nos. casted. Total (42/53) ◆ Foundation back filling work 100% completed. ◆ Columns reinforcement work in progress. 	<ul style="list-style-type: none"> ◆ Pile caps balance 11 nos. casted. Total (53/53) ◆ Columns 100% casted.

D-11 BLOCK	<u>100% Completed Works</u>	
	<ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation ◆ Piling work(256/256) ◆ Routine Pile testing. ◆ Soil compaction testing ◆ Pile integrity testing. ◆ Basement column ◆ Foundation back filling work completed. 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	<ul style="list-style-type: none"> ◆ Pile caps 4 nos. casted. (Total 53/53). ◆ Basement columns 70 nos. casted. (Total 70/70). 	<ul style="list-style-type: none"> ◆ Both Staircases casted up to 2nd landing.



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

D-12 BLOCK	<u>100% Completed Works</u> <ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation ◆ Piling work(256/256) ◆ Routine Pile testing. ◆ Soil compaction testing ◆ Pile integrity testing. ◆ Basement Columns ◆ Foundation back filling work completed. 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	<ul style="list-style-type: none"> ◆ Basement columns 50 nos. casted. (Total 70/70). ◆ Shuttering work of wing-1 & wing-2 completed. ◆ Both staircases casted up to mid landing. ◆ Basement Roof slab beam reinforcement work in progress. 	<ul style="list-style-type: none"> ◆ Basement Roof slab wing-1 & 2 casted. ◆ Shuttering work of wing-3 & wing-4 in progress. ◆ Both staircases casted up to basement Roof level. ◆ Stilt roof columns 32 nos. casted. Total (32/70) ◆ Stilt roof shuttering work in progress.
NON TOWER	<u>100% Completed Works</u> <ul style="list-style-type: none"> ◆ Layout of block 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	<ul style="list-style-type: none"> ◆ Excavation work 3% completed. (Total 98%). ◆ 48 nos. piles casted (Total 379/621) ◆ Pile caps 21 nos. casted (Total 30/270) ◆ Basement columns 13 nos. casted. (Total 19/270) ◆ Basement roof slab shuttering work front of block D-12 wing-1 & wing-2 completed ◆ Basement roof slab beam reinforcement work in progress. 	<ul style="list-style-type: none"> ◆ Excavation work 1% completed. (Total 99%). ◆ 84 nos. piles casted (Total 463/547) ◆ Stitch slab 3.5%casted. (Total 19%) ◆ Pile caps 8 nos. casted (Total 38/270) ◆ Basement columns 13 nos. casted. (Total 32/270) ◆ Basement roof slab casted front of block D-12 wing-1 & wing-2. ◆ Basement roof slab adjacent wing-2 beam reinforcement work in progress.



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

STP	<u>100%Completed Works</u>	
	<ul style="list-style-type: none"> ◆ Layout work ◆ Excavation 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
		<ul style="list-style-type: none"> ◆ Excavation work 100% completed. ◆ Piling work 100% completed.
Under Ground water Tank	<u>100%Completed Works</u>	
	<ul style="list-style-type: none"> ◆ Layout work ◆ Excavation 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
		<ul style="list-style-type: none"> ◆ Excavation work 100% completed. ◆ Piles 38 nos. casted Total (38/48).

Ramp for Ancillary blocks	<u>100%Completed Works</u>	
	<ul style="list-style-type: none"> ◆ Layout work ◆ Excavation ◆ Back filling ◆ Foundation work 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	<ul style="list-style-type: none"> ◆ Ramp roof slab at -750 mm level casting completed. ◆ Ramp roof slab above -750 mm level shuttering work in progress. 	<ul style="list-style-type: none"> ◆ Ramp roof slab above -750 mm level casting completed.

3 mtrs Barricading Phase-III	<u>100%Completed Works</u>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	<ul style="list-style-type: none"> ◆ Towards boundary wall completed ◆ Towards Package-V completed ◆ Towards Package-II completed ◆ Towards Ancillary building 	<ul style="list-style-type: none"> ◆ Towards boundary wall completed ◆ Towards Package-V completed ◆ Towards Package-II completed



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

	35% completed.	◆ Towards Ancillary building 35% completed.
--	----------------	---

9 mtrs Barricading Phase-II	<u>100%Completed Works</u>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.03.2025
	◆ Gate no -3 to block D-07 barricading GI sheet fixing work 40% completed.(Total 100%)	◆ Same as per last month (100% completed).



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

PHOTOGRAPHS OF WORK PROGRESS AS ON 31.03.2025

BLOCK D-12 STILT ROOF COLUMNS CASTING WORK IN PROGRESS



PROGRESS REPORT CGEWHO-GREATER NOIDA PHASE-II PROJECT

STILT FLOOR ROOF SLAB SHUTTERING WORK IN PROGRESS



PROGRESS REPORT CGEWHO-GREATER NOIDA PHASE-II PROJECT

BLOCK D-09 PILE CAPS SHUTTERING WORK IN PROGRESS



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

NON TOWER PILING WORK IN PROGRESS



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

ROUTINE PILE TESTING IN BLOCKS D-07 COMPLETED.



PROGRESS REPORT CGEWHO-GREATER NOIDA PHASE-II PROJECT

ROUTINE PILE TESTING IN BLOCKS D-08 COMPLETED



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

ANCILLARY BUILDING RAMP ROOF SLAB 100% CASTED



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

CUBE COMPRESSIVE STRENGTH TESTING AT SITE LAB



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

SNO	TESTS	
1	Initial load test of Pile: - conducted in the presence of IIT ROORKEE and result found satisfactory.	
2	Trial Mixes & Cube test done in Rudratech & PAM RMC Plant.	
3	Steel	Third party testing is being done.
4	Water	Third party testing is being done.
5	RCC cubes are being tested and Register is being maintained.	
6	Slump test conducted at site to insure workability of concrete.	
7	Soil compaction	Third party testing is being done.
8	Pile Integrity test	Pile integrity testing is being done.
9	Routine load test of Pile	Routine Load tests conducted in the presence of IIT ROORKEE and result found satisfactory.