

PROGRESS OF CONSTRUCTION OF TOWERS Phase-II Housing Project, Mohali												AS ON	30.04.2016		
Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks			
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4						
1	R.C.C Work Including Excavation,P.C.C,Raft, colmun & Slab,Machine Room and OHWT	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed			
2	Brick Work in Super Structure	-	-	-	-	-	-	-	-	-	-				
(i)	Brick work & lintels G.Floor	90%	95%	95%	100%	95%	100%	100%	95%	95%	100%				
(ii)	Brick work & lintels 1st Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%					
(iii)	Brick work and lintels 2nd Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%					
(iv)	Brick work and lintels 3rd Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(v)	Brick work and lintels 4th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(vi)	Brick work and lintels 5th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(vii)	Brick work and lintels 6th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-					
(viii)	Brick work and lintels 7th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(ix)	Brick work and lintels 8th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(x)	Brick work and lintels 9th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xi)	Brick work and lintels 10th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xii)	Brick work and lintels 11th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xiii)	Brick work and lintels 12th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xiv)	Brick work and lintels 13th Floor	X	100%	X	100%	100%	100%	X	X	-					
3	Internal Wall Conduit														
(i)	Ground Floor Internal Wall conduit	75%	80%	80%	100%	100%	100%	100%	70%	100%	100%				
(ii)	Ist floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%					
(iii)	IIrd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%					
(iv)	IIIrd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(v)	IVth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(vi)	Vth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(vii)	VIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(viii)	VIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(ix)	VIIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(x)	IXth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xi)	Xth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xii)	XIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xiii)	XIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xiv)	XIIIth floor Internal Wall conduit	X	100%	X	100%	100%	100%	X	X	-					

Sharma

for my c.m. report & A/c
Raman Kumar

gandhi
 Anurag Singh
 J.E.(Civil)

For Kanwarji Const. Co.

[Signature]

Auth. Signatory

