

PROGRESS OF CONSTRUCTION OF TOWERS Phase-II Housing Project, Mohali											AS ON	31.01.2016		
Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks		
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4					
1	R.C.C Work Including Excavation,P.C.C,Raft, colmun & Slab,Machine Room and OHWT	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed		
2	Brick Work in Super Structure													
(i)	Brick work & lintels G.Floor	90%	95%	95%	95%	90%	100%	95%	95%	95%	100%			
(ii)	Brick work & lintels 1st Floor	95%	100%	95%	95%	95%	100%	95%	95%	95%				
(iii)	Brick work and lintels 2nd Floor	95%	100%	95%	95%	95%	100%	95%	95%	95%				
(iv)	Brick work and lintels 3rd Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(v)	Brick work and lintels 4th Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(vi)	Brick work and lintels 5th Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(vii)	Brick work and lintels 6th Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(viii)	Brick work and lintels 7th Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(ix)	Brick work and lintels 8th Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(x)	Brick work and lintels 9th Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(xi)	Brick work and lintels 10th Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(xii)	Brick work and lintels 11th Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(xiii)	Brick work and lintels 12th Floor	95%	100%	95%	95%	95%	100%	95%	95%					
(xiv)	Brick work and lintels 13th Floor	X	100%	X	95%	95%	100%	X	X					
3	Internal Wall Conduit													
(i)	Ground Floor Internal Wall conduit	75%	80%	80%	100%	100%	100%	100%	30%	100%	100%			
(ii)	1st floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%				
(iii)	2nd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%				
(iv)	3rd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(v)	4th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(vi)	5th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(vii)	6th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(viii)	7th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(ix)	8th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(x)	9th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(xi)	10th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(xii)	11th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(xiii)	12th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%					
(xiv)	13th floor Internal Wall conduit	X	100%	X	100%	100%	100%	X	X					

For Kanwarji Const. Co.

Auth. Signatory

Praveen Kumar
For M/s C.M. Sarda & Ass.

Praveen Kumar
Checked by
JE (Civil)

Shobh
RE

