

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

30.09.2018

BLOCK	STATUS AS ON 30.09.2018
A1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 75% completed. • Plain Cement Concrete (PCC) For Pile Cap work 50% completed. • Pile Chipping Work 50% Completed.
BLOCK	STATUS AS ON 30.09.2018
A2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 75% completed. • Plain Cement Concrete (PCC) For Pile Cap work 50% completed. • Pile Chipping Work 50% Completed.
BLOCK	STATUS AS ON 30.09.2018
B1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to stilt 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor Level 100%Completed. • Barbending & Shuttering work on Progress for columns upto Third Floor Level.
BLOCK	STATUS AS ON 30.09.2018
B2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 85% completed. • PCC for pile cap 75% completed. • Pile Chipping Work 75% Completed.
BLOCK	STATUS AS ON 30.09.2018
C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to stilt floor level 100% completed.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 96% completed. • Third floor level slab First half Concrete Casting 100% Completed. • Bar bending & shuttering work on progress for balance 4% columns up to Third floor level. • Shuttering & bar bending work for Second half of Third floor level slab 50% on progress.
BLOCK	STATUS AS ON 30.09.2018
C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to stilt floor level 100% completed. • First half floor level PCC 50% completed. • Columns up to First floor level 30% completed. • Shuttering & bar bending work for First half of First floor level slab 10% on progress • Soil Filling on Completed for Second half of the building soil filling and ready for anti termite works.
BLOCK	STATUS AS ON 30.09.2018
C3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 76% completed. • Shuttering & bar bending work on progress for balance 24% Pile caps. • Columns up to Stilt floor level 60% completed. • Soil Filling on progress for First half of the building.
BLOCK	STATUS AS ON 30.09.2018
D1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works in progress. • Plain Cement Concrete for Pile Cap work 40% completed. • Pile cap casting 24% completed. • Shuttering & bar bending work on progress for balance 76% of Pile caps.
BLOCK	STATUS AS ON 30.09.2018
D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to stilt floor level 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 50% completed. • Shuttering & Bar bending work on Progress for balance 50% of Columns upto Fourth floor level.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 30.09.2018
D3 BLOCK	<ul style="list-style-type: none">• Piling work 100% completed.• Pile cap casting 100% completed.• Columns up to stilt floor level 100% completed.• Columns up to First floor level 100% completed.• First floor level slab First half Concrete Casing 100% Completed.• Shuttering & Bar bending work for Second half of First floor level slab on progress.• Columns up to Second floor level 50% completed.• Second floor level slab First half Concrete Casing 100% Completed.• Columns up to Third floor level 9% completed.• Shuttering & Bar bending work on progress for balance 91% of columns upto Third floor level.
BLOCK	STATUS AS ON 30.09.2018
COMMUNITY HALL	<ul style="list-style-type: none">• Piling work 100% completed.• Earth work excavation for Pile Cap works on progress.• Pile cap casting 50% completed.• PCC for pile cap on progress.• Bar bending & shuttering work on progress for balance 50% of pile caps.• Columns up to First floor level 22% completed.• Bar bending & shuttering work on progress for balance 78% of columns upto First floor level.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF PROJECT SITE AS ON 30.09.2018

In Block A1: Excavaion and pile Chipping in progress..



In Block A2 : Excavation and pile Chipping in progress..



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

In Block B1: Third Floor level slab Second half Shuttering & Barbending in progress..



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block B2 : Excavation Work for Pile Cap Works on progress.



In Block C1: Shuttering work for Third floor level slab is in progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**



In Block C2: Excavation work, Shuttering for Short Column and for Pile cap Works on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**



In Block C3: Excavation work for Pile Cap, Pile cap concrete Casting works on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**



In Block D1: Excavation, Bar Bending & Shuttering for Pile cap work on Progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**



In Block D2 : Shuttering & Bar bending Works on Progress for First half of Fourth Floor Level Slab.



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**



In Block D3: Second half of First floor level Shuttering and Bar bending Works are in Progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**



In Community Centre : Excavaion,Pile cap Concrete casting , pile chipping &Column Casing work on progress.



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

