

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st JAN- 2017

PACKAGE-II	STATUS AS ON 31/1/2017
Block D03	<ul style="list-style-type: none"> • Piling work is completed. • PCC work for foundation is completed. • Routine pie test done. • Integrity testing of piles done. • Stitch slab and grade beams casting completed. • Pile caps casting completed. • Column reinforcement binding work is in progress.
Block D04	<ul style="list-style-type: none"> • Piling work is completed. • Initial test of pile done. • PCC work for foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade beams & Pile caps reinforcement binding work is completed. • Stitch slab Casting done.
Block D05	<ul style="list-style-type: none"> • Piling work is completed. • PCC work for foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, grade beams & pile caps reinforcement binding work is completed. • Placing and binding work of vertical reinforcement of columns is in progress.
Block D06	<ul style="list-style-type: none"> • Piling work is completed. • PCC work for foundation 60% completed. • Routine Pile test is done. • Remaining PCC work for foundation is in progress.
Block D07	<ul style="list-style-type: none"> • Piling work is completed. • Kent ledge setup for routine test is completed.
Block D08	<ul style="list-style-type: none"> • Piling work is in progress. • Total 248 nos. of piles casted out of 256. • Kent ledge setup for routine pile test is in progress.
Non Tower	<ul style="list-style-type: none"> • Total 160 nos. of piles casted out of 631 nos.
Retaining Wall	<ul style="list-style-type: none"> • Total 27 nos. of piles casted out of 72 nos.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PHOTOGRAPHS OF PACKAGE-II on 31st JAN 2017



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/01/2017
Block A01	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab casting 50% completed. • 7 nos. pile caps casting completed.
Block B04	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • Staircase casting is in progress.
Block B05	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • Basement roof slab casting 50% (4 flats out of 8 flats) completed.
Block C13	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • 16 nos. columns casting upto 1st lift completed.
Block C14	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • 35 nos. columns casting upto basement roof level is completed. • Basement Roof slab shuttering work is in progress.
Block C03	<ul style="list-style-type: none"> • Piling work is in progress. • Total 83 nos. of piles casted out of 195. • Routine pile testing completed.
Block C04	<ul style="list-style-type: none"> • No work done.
Block C05	<ul style="list-style-type: none"> • No work done.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Non Tower	<ul style="list-style-type: none">• Piling work is in progress.• Total 312 nos. of piles casted out of 675.• 21 piles casted in STP.• Casting of pile cap, stitch slab and retaining wall footing is in progress.• Casting of Grade beams & Pile caps is in progress.• Kota stone cladding of outer side of retaining wall is in progress.
------------------	---

PHOTOGRAPHS OF PACKAGE-IV on 31st Jan 2017



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



COLUMN REINFORCEMENT BINDING WORK IS IN PROGRESS.

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

(A) SITE WORKS

PACKAGE-V	STATUS AS ON 31/12/2016
Block B01	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • Reinforcement steel binding work of basement roof slab for two flats is completed and further slab shuttering and binding work is in progress. • 40 cum concreting work of Slab in Non Tower portion completed. • Staircase casting is in progress.
Block B02	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto 2.7 mtr is completed. • Columns casting upto 2nd lift is in progress. • Staircase shuttering work is in progress.
Block B03	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab casting 85% completed. • Reinforcement binding of Stitch slab 90% completed. • Columns casting upto 1st lift is in progress.
Block C15	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • 100 % Stitch slab, Grade Beams & Pile caps casting completed. • 100 % columns casting upto basement roof level is completed. • Beam Shuttering for Basement Roof slab is in progress. • Staircase casting is in progress.
Block C16	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Non Tower	<ul style="list-style-type: none">• Piling work is in progress.• Total 405 nos. of piles casted out of 508.
Retaining Wall	<ul style="list-style-type: none">• Piling work is in progress.• Casting of Retaining wall upto a length of 50 mtr completed.

PHOTOGRAPHS OF PACKAGE-V on 31st of Jan- 2017



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

