

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

30.11.2020

BLOCK	STATUS AS ON 30.11.2020
A1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab Concrete Casting 100% completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% completed. • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% completed. • Bar bending work for columns on progress.
BLOCK	STATUS AS ON 30.11.2020
A2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab Concrete Casting 100% completed. • Columns up to Second floor level 100% completed. • Second floor level slab First half Concrete Casting 100% completed. • Shuttering work for Second half of second floor level slab 10% completed and balance work on progress.
BLOCK	STATUS AS ON 30.11.2020
B1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor Level 100%Completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor Level 100% Completed • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor Level 100%Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor Level 100%Completed • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor Level 100%Completed • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 100% completed • Eighth floor level slab Concrete casting 100% completed. • Columns up to Ninth floor level 50% completed. • Barbending work for balance 50% columns upto ninth Floor level slab on progress. • Block work in First floor 85% completed. • Block work in Second floor 85% completed • Block work in Third floor 75% completed. • Block work in Fourth floor 70% completed. • Block work in Fifth floor 55% completed. • Block work in Sixth floor 35% completed. • Model Flat Finishing works Completed.
BLOCK	STATUS AS ON 30.11.2020
B2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • PCC for pile cap 100% completed. • Pile Cap Casting 100% completed • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Bar bending fabrication works for Columns up to Fourth Floor level on progress. • Block work in First floor 30% completed.
BLOCK	STATUS AS ON 30.11.2020
C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor level 100% completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor level 100% completed. • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 100% completed. • Eight floor level slab Concrete Casting 100% Completed. • Block work in First Floor Level 90% completed. • Block work in Second Floor Level 90% completed. • Block work in Third Floor Level 85% completed. • Block work in Fourth Floor Level 80% completed. • Block work in Fifth Floor Level 50% completed. • Stilt ceiling plastering 85% completed. • First Floor ceiling plastering 90% completed. • First Floor Wall plastering 40% completed • Model Flat Finishing Works completed.
BLOCK	STATUS AS ON 30.11.2020
C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second Floor level 100% Completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level 100% Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth Floor level 100% Completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level 100% Completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh Floor level 100% Completed. • Seventh floor level slab First half concrete casting 100% completed. • Shuttering and Barbending works for second half of Seventh floor level slab 70% completed and balance on progress. • Block work in First Floor Level 90% completed. • Block work in Second Floor Level 75% completed. • Stilt floor ceiling plastering 90% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 30.11.2020
C3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to Stilt floor level 100% completed. • PCC flooring for Stilt Floor 100% Completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab concrete casting 100% completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab Concrete Casting 100% completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level slab concrete casting 100% completed. • Stilt floor ceiling plastering 80% completed. • Blockwork in First floor level 80% completed.
BLOCK	STATUS AS ON 30.11.2020
D1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (PCC) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt Floor Columns Concrete work 100% Completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level Slab First half Concrete Casting 100% Completed. • Shuttering and Bar bending work for Second half of Second Floor level slab 60% completed and balance work on progress.
BLOCK	STATUS AS ON 30.11.2020
D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level Slab 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level Slab 100% Completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh Floor level Slab 100% Completed.. • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eight Floor level Slab 10% Completed.. • Block work in First Floor Level 85% completed. • Block work in Second Floor Level 80% completed. • Block work in Third Floor Level 25% completed. • Block work in Fourth Floor Level 15% completed. • Model Flat Finishing Works completed.
BLOCK	STATUS AS ON 30.11.2020
D3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level Slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab Concrete Casting 100% Completed • Columns up to Fifth floor level 50% completed. • Fifth floor level Slab First half Concrete Casting 100% Completed. • Shuttering work for Second half of Fifth Floor level slab 40% completed and balance work on progress. • Block work in First Floor Level 70% completed. • Block work in Second Floor Level 55% completed. • Block work in Third Floor Level 40% completed.
BLOCK	STATUS AS ON 30.11.2020
COMMUNITY HALL	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% Completed. • PCC for pile cap 100% completed • Pile cap casting 100% completed. • Earthwork backfilling 100% completed



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none">• Columns up to First floor level 100% completed.• First floor level slab Concrete Casting 100% Completed• Columns up to Second floor level 100% completed.• Second floor level slab Concrete Casting 100% Completed.• Columns up to Third Floor level concrete casting 100% completed.• Shuttering and bar bending works for Third floor level slab 65% Completed and balance work on progress.
--	---



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 30.11.2020

Block A1: Third Floor level slab Concrete casting 100% completed.



Block A2: Columns concrete work up to Second floor level 100% completed.
Second Floor Level slab 1st half concrete casting 100% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block B1: Eight Floor Level slab concrete casting 100% completed. Block work at Sixth floor level 35% completed.



Block B2: Third Floor Level slab concrete casting 100% completed. Bar bending works for Columns up to fourth floor level on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C1: Eight Floor Level slab concrete casting 100% completed. Wall Plastering at First floor 50% completed.



Block C2: Seventh Floor level slab First half concrete casting 100% completed. Shuttering and barbending works for 2nd half of Seventh Floor slab 70% completed and balance work on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C3: Fifth Floor Level slab concrete casting 100% completed.



Block D1: Second floor Level slab 1st half concrete casting 100% completed. Shuttering works & Barbending works for 2nd half of Second floor level 70% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block D2: Seventh floor level slab concrete casting 100% completed. Block work in Fourth floor 15% completed and balance work on progress.



Block D3: Fifth floor level slab First half concrete casting 100% completed. Shuttering and barbending work for Second half of Fifth floor 40% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Community Hall: Shuttering & Bar bending works for Third floor level slab 65% completed and balance work on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



Fine Aggregate Sieve Analysis Testing

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

