

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

30.11.2019

BLOCK	STATUS AS ON 30.11.2019
A1 BLOCK	<ul style="list-style-type: none">• Piling work 100% completed.• Earth work excavation for Pile Cap works 100% completed.• Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed.• Pile Chipping Work 100% completed.• Pile Cap casting 100% completed.• Earthwork backfilling 100% completed.• Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed.• Stilt floor Columns Concrete 100% completed.• First floor level slab Concrete Casting 100% Completed.• Columns up to Second floor level 100% completed.• Shuttering and Barbending work for First half of Second Floor level slab 45% completed and balance work on progress.
BLOCK	STATUS AS ON 30.11.2019
A2 BLOCK	<ul style="list-style-type: none">• Piling work 100% completed.• Earth work excavation for Pile Cap works 100% completed.• Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed.• Pile Chipping Work 100% completed.• Pile Cap casting 100% completed.• Earthwork backfilling 100% completed.• Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed.• Stilt floor Columns Concrete 100% completed.• First floor level slab 1st Half Concrete Casting 100% Completed.• Shuttering and Barbending work for 2nd half of First Floor level slab 15% completed and balance work on progress.• First floor column barbending and shuttering works in progress.
BLOCK	STATUS AS ON 30.11.2019
B1 BLOCK	<ul style="list-style-type: none">• Piling work 100% completed.• Pile cap casting 100% completed.• Columns up to First floor level 100% completed.• First floor level slab Concrete Casting 100% Completed• Columns up to Second floor level 100% completed.• Second floor level slab Concrete Casting 100% Completed• Columns up to Third floor Level 100% Completed.• Third floor level slab Concrete Casting 100% Completed.• Columns up to Fourth floor Level 100% Completed



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor Level 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor Level 100% Completed • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor Level 100% Completed • Seventh floor level slab Concrete Casting 100% Completed. • Block work in First floor 50% completed. • Block work in Second floor 25% completed • Block work in Third floor 10% completed • Model Flat Finishing works Completed.
BLOCK	STATUS AS ON 30.11.2019
B2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • PCC for pile cap 100% completed. • Pile Cap Casting 100% completed • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab First Half Concrete Casting 100% Completed. • Shuttering and Barbending work for 2nd half of Third Floor level slab 80% completed and balance work on progress.
BLOCK	STATUS AS ON 30.11.2019
C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor level 100% completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor level 100% completed. • Seventh floor level slab First Half Concrete Casting 100% Completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to Eight floor level reinforcement work on progress. • Block work in First Floor Level 85% completed. • Block work in Second Floor Level 35% completed. • Model Flat Finishing Works completed. • Stilt ceiling plastering 80% completed
BLOCK	STATUS AS ON 30.11.2019
C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second Floor level 100% Completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level 100% Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth Floor level 100% Completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level 100% Completed. • Fifth floor level slab First half concrete casting 100% completed. • Shuttering & Barbending work for Second half of Fifth floor level slab 85% completed and balance work on progress. • Fifth floor column barbending works in progress. • Block work in First Floor Level 30% completed. • Stilt floor ceiling plastering 75% completed.
BLOCK	STATUS AS ON 30.11.2019
C3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to Stilt floor level 100% completed. • PCC flooring for Stilt Floor 100% Completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab First Half Concrete Casting 100% Completed. • Shuttering & Barbending work for Second Half of Second floor level slab 60% completed and balance work on progress. • Columns up to Third floor level 50% completed. • Third floor level slab First Half Concrete Casting 100% Completed. • Columns up to Fourth floor level 20% completed and remaining works in progress. • Stilt floor ceiling plastering 40% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 30.11.2019
D1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (PCC) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt Floor Columns Concrete work 100% Completed. • First floor level slab First Half Concrete Casting 100% Completed. • Barbending Fabrication work for Second half of First Floor level slab 10% completed and balance work on progress.
BLOCK	STATUS AS ON 30.11.2019
D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns upto Fifth Floor level Slab 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns upto Sixth Floor level Slab 100% Completed. • Sixth floor level slab First half Concrete Casting 100% Completed. • Shuttering & Bar bending work for Second half of Sixth floor level slab 85% completed and balance work on progress. • Block work in First Floor Level 30% completed. • Model Flat Finishing Works on progress.
BLOCK	STATUS AS ON 30.11.2019
D3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casing 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casing 100% Completed. • Columns up to Third floor level 100% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none">• Third floor level Slab Concrete Casting 100% Completed.• Columns up to Fourth floor level 90% completed.• Fourth floor level Slab First half Concrete Casting 100% Completed.• Barbending fabrication work for Second Half of Fourth floor level slab 10% completed and balance work on progress.
BLOCK	STATUS AS ON 30.11.2019
COMMUNITY HALL	<ul style="list-style-type: none">• Piling work 100% completed.• Earth work excavation for Pile Cap works 100% Completed.• PCC for pile cap 100% completed• Pile cap casting 100% completed.• Earthwork backfilling 100% completed• Columns up to First floor level 100% completed.• First floor level slab Concrete Casting 100% Completed• Columns up to Second floor level 100% completed.• Shuttering & Barbending work for Second floor level slab 50% completed and balance work on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPHS OF WORK PROGRESS AS ON 30.11.2019

Block A1: First Floor Columns concrete 100% completed. Second Floor level slab 1st Half Shuttering & Barbending works 45% completed.

Block A2 : First Floor level slab concrete 1st Half completed & in 2nd half beam bottom shuttering work on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Block B1: Seventh Floor Level slab concrete 100% completed. Barbending works are on progress for columns upto Eight floor.

Block B2: Third Floor Level slab concrete 1st Half completed & in 2nd half floor Shuttering & Barbending works 80% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C1: Seventh Floor level slab 1st half concrete completed. Barbending works are on progress for columns upto Eight floor.

Block C2: Fifth Floor level slab 1st Half concrete completed and in 2nd Half shuttering & barbending works 85% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C3: Second Floor Level slab 1st Half concrete completed and in 2nd half shuttering & barbending works 60% completed. Third Floor Level slab 1st Half concrete completed & third floor columns concrete 20% completed.

Block D1: First Floor Level slab 1st Half concrete completed and for 2nd half barbending works are on progress



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block D2 : Sixth Floor Level slab 1st Half concrete completed and for 2nd half Shuttering & barbending works 85% completed.



Block D3: Fourth Floor Level slab 1st Half concrete completed and for 2nd half columns concrete work 90% completed.

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Community Hall : Second Floor Level Slab –Shuttering & Barbending works
50% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

