

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

**CGEWHO – CHENNAI PHASE-III
PROJECT**



PROGRESS REPORT

STATUS AS ON : 30.09.2022



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

30.09.2022

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 th SEPTEMBER - 2022
A1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Fifth Floor level slab- R.C.C 100% completed. ▪ Fifth floor Columns Concrete 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 1st half of Sixth floor level slab 50% completed and balance works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Second floor 95% completed. ▪ Third floor 75% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 50% completed. ▪ First floor 90% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 20% completed. ● Model Flat Finishing works 90% completed 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Sixth floor level slab – 1st Half R.C.C 100% completed. ▪ Sixth floor Columns Concrete 20% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 1st half of Seventh floor level slab 10% completed and balance works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Second floor 95% completed. ▪ Third floor 75% completed. ▪ Fourth floor 50% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 50% completed. ▪ First floor 90% completed. ▪ Second floor 80% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 90% completed. ▪ Second floor 10% completed ● Model Flat Finishing works 90% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 th SEPTEMBER - 2022
A2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Fourth floor level slab – R.C.C 100% completed. ▪ Fourth floor Columns Concrete 100% completed. ▪ Fifth floor level slab – 1st Half R.C.C 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 2nd half of Fifth floor level slab on progress ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 70% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 65% completed. ▪ First floor 90% completed. ▪ Second floor 80% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 90% completed. ▪ Second floor 20% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Fifth floor level slab – 1st Half R.C.C 100% completed. ▪ Fifth floor Columns Concrete 50% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering & Barbending works for 2nd half of Fifth floor level slab 50% completed and balance works on progress. ▪ Shuttering & Barbending works for 1st half of Sixth floor on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 75% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 65% completed. ▪ First floor 95% completed. ▪ Second floor 90% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 25% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 th SEPTEMBER - 2022
B1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab-R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 3) - Base Slab Concrete 100% completed ▪ Over Head Water Tank (1 out of 3) – Base Slab Concrete 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering & Barbending works for Base slab of Over Head Water Tank on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 90% completed ▪ Ninth floor 90% completed. ▪ Tenth floor 85% completed. ▪ Terrace floor Parapet wall 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor to Sixth floor 90% completed. ▪ Seventh floor 80% completed. ▪ Eighth floor 50% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab-R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (3 out of 3) - Base Slab Concrete 100% completed ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (2 out of 3) - 100% completed. (b) Wall Concrete (1 out of 3) - 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering & Barbending works for Base slab of Over Head Water Tank (3rd) on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 100% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor to Seventh floor 90% completed. ▪ Eighth floor 85% completed. ▪ Ninth floor 85% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ▪ Ninth floor 50% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Fifth floor 90% completed. ▪ Sixth floor 80% completed. ▪ Seventh floor 70% completed. ▪ Eighth floor 50% completed. ▪ Ninth floor 50% completed ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 15% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In South Side Elevation 100% completed. ▪ In East Side Elevation 10% completed. ▪ In West Side Elevation 10% completed. ● Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> ▪ Tenth floor 85% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Sixth floor 90% completed. ▪ Seventh floor 85% completed. ▪ Eighth floor 85% completed. ▪ Ninth floor 85% completed. ▪ Tenth floor 85% completed. ◆ Fixing of Balcony Rails <ul style="list-style-type: none"> ▪ Balcony railing work 25% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In South Side Elevation 100% completed. ▪ In East Side Elevation 20% completed. ▪ In West Side Elevation 10% completed. ● Model Flat Finishing works 90% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30th SEPTEMBER - 2022
B2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Third floor level slab – R.C.C 100% completed. ▪ Third floor Columns Concrete 80% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 1st half of Fourth floor level slab 15% completed and balance works on progress. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Third floor level slab – R.C.C 100% completed. ▪ Third floor Columns Concrete 80% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 1st half of Fourth floor level slab 15% completed and balance works on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 th SEPTEMBER - 2022
C1 BLOCK	<ul style="list-style-type: none"> • Internal Finishing Work. ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 50% completed. 	<ul style="list-style-type: none"> • Internal Finishing Work. ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 50% completed.
	<ul style="list-style-type: none"> • Structure Work. ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. • Internal Finishing Work. ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Ninth floor 95% completed. ▪ Tenth floor 70% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Third floor 95% completed. ▪ Fourth floor 90% completed. ▪ Fifth floor 90% completed. ▪ Sixth floor 85% completed. ▪ Seventh floor 10% completed. 	<ul style="list-style-type: none"> • Structure Work. ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4) - Base Slab Concrete 100% completed ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for Over Head Tank Base slab on progress. • Internal Finishing Work. ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Ninth floor 95% completed. ▪ Tenth floor 80% completed. ▪ Terrace Parapet Wall 80% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Sixth floor 95% completed. ▪ Seventh floor 90% completed. ▪ Eighth floor 80% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none">◆ Wall Plastering<ul style="list-style-type: none">▪ First floor 95% completed.▪ Second floor 95% completed.▪ Third floor 90% completed.▪ Fourth floor 90% completed.▪ Fifth floor 90% completed.▪ Sixth floor 85% completed. ● Model Flat Finishing works 90% completed.	<ul style="list-style-type: none">◆ Wall Plastering<ul style="list-style-type: none">▪ First floor to Fifth floor 95% completed.▪ Sixth floor 90% completed.▪ Seventh floor 70% completed.▪ Eighth floor 10% completed. ● External Finishing Works◆ External Plastering<ul style="list-style-type: none">▪ In North Side Elevation 50% completed. ● Model Flat Finishing works 90% completed.
--	---	---



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 th SEPTEMBER - 2022
C2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Tenth floor level slab - R.C.C 100% completed. ▪ Tenth floor Columns Concrete 100% completed. ▪ Terrace Floor level slab – 1st Half R.C.C 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 2nd half of Terrace floor level slab 90% completed and balance works on progress. ▪ Parapet Column concrete 40% completed and balance works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 25% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Fourth floor 95% completed. ▪ Fifth floor 90% completed. ▪ Sixth floor 50% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Fourth floor 95% completed. ▪ Fifth floor 90% completed. ▪ Sixth floor 50% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab - R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 90% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for Lift Base slab on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Seventh floor 95% completed. ▪ Eighth floor 65% completed. ▪ Ninth floor 30% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor to Sixth floor 95% completed. ▪ Seventh floor 90% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ Upto Fourth floor 95% completed. ▪ Fifth floor 90% completed. ▪ Sixth floor 90% completed. ▪ Seventh floor 20% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 th SEPTEMBER - 2022
C3 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Seventh Floor level slab – R.C.C 100% completed. ▪ Seventh floor Columns Concrete 60% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 1st half of Eighth floor level slab 20% completed and balance works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 90% completed. ▪ Third floor 90% completed. ▪ Fourth floor 70% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor 95% completed. ▪ Second floor 90% completed. ▪ Third floor 60% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 90% completed. ▪ Second floor 15% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Seventh Floor level slab – R.C.C 100% completed. ▪ Seventh floor Columns Concrete 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works & Barbending works for Full slab of Eighth floor level slab 60% completed and balance works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 90% completed. ▪ Third floor 90% completed. ▪ Fourth floor 80% completed. ▪ Fifth floor 50% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 95% completed. ▪ Fourth floor 25% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 15% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 th SEPTEMBER - 2022
D1 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Eighth floor level slab – R.C.C 100% completed. ▪ Eighth floor Columns Concrete 75% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 1st half of Ninth floor level slab 95% completed and barbending works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 90% completed. ▪ Fourth floor 90% completed. ▪ Fifth floor 90% completed. ▪ Sixth floor 50% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ First floor 90% completed. ▪ Second floor 90% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 90% completed. ▪ Second floor 15% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Eighth floor level slab – R.C.C 100% completed. ▪ Eighth floor Columns Concrete 100% completed. ▪ Ninth floor level slab – 1st Half R.C.C 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for 2nd half of Ninth floor level slab 15% completed and barbending works on progress. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor to Fifth floor 95% completed. ▪ Sixth floor 90% completed. ▪ Seventh floor 20% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 95% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 45% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 th SEPTEMBER - 2022
D2 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4)- Base Slab Concrete 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering work for Over Head Water Tank Base Slab 95% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Fifth floor 95% completed. ▪ Sixth floor to Tenth floor 90% completed. ▪ Terrace floor Parapet wall 90% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor & Second floor 90% completed. ▪ Third floor & Fourth floor 75% completed. ▪ Fifth floor 70% completed. ▪ Sixth floor 55% completed. ▪ Seventh floor 70% completed. ▪ Eighth floor 70% completed. ▪ Ninth floor 50% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (4 out of 4)- Base Slab Concrete 100% completed. ▪ Over Head Water Tank (a) Base Slab Concrete (2 out of 3) - 100% completed. ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Tenth floor 95% completed. ▪ Terrace floor Parapet wall 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 80% completed. ▪ First floor to Eighth floor 95% completed. ▪ Ninth floor 90% completed. ▪ Tenth floor 90% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ▪ Tenth floor 50% completed ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor & Second floor 90% completed. ▪ Third floor 70% completed. ▪ Fourth floor 70% completed. ▪ Fifth floor 70% completed. ▪ Sixth floor 50% completed. ▪ Seventh floor 70% completed. ▪ Eighth floor 70% completed. ▪ Ninth floor 50% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In West Side Elevation 25% completed. ● Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Fifth floor 90% completed. ▪ Sixth floor 70% completed. ▪ Seventh floor 90% completed. ▪ Eighth floor 90% completed. ▪ Ninth floor 70% completed. ▪ Tenth floor 60% completed. ● External Finishing Works <ul style="list-style-type: none"> ◆ External Plastering <ul style="list-style-type: none"> ▪ In West Side Elevation 75% completed. ● Model Flat Finishing works 90% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30th SEPTEMBER - 2022
D3 BLOCK	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Tenth floor level slab – R.C.C 100% completed ▪ Tenth floor Columns Concrete 95% completed. ▪ Terrace slab level slab – 1st Half R.C.C 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering works for Lift Wall in Tenth floor level slab on progress. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Tenth floor level slab – R.C.C 100% completed ▪ Tenth floor Columns Concrete 100% completed. ▪ Terrace slab level slab – 1st Half R.C.C 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering & Barbending works for 2nd half of Terrace floor level slab on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Third floor 95% completed. ▪ Fourth floor to Eighth floor 90% completed. ▪ Ninth floor 45% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 85% completed. ▪ First floor to Third floor 90% completed. ▪ Fourth floor 75% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Third floor 90% completed. ▪ Fourth floor 75% completed. 	<ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ Upto Eighth floor 95% completed. ▪ Ninth floor 85% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 85% completed. ▪ First floor to Fourth floor 95% completed. ▪ Fifth floor 85% completed. ▪ Sixth floor 85% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor to Third floor 95% completed. ▪ Fourth floor 75% completed. ▪ Fifth floor 25% completed.
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30th SEPTEMBER - 2022
COMMUNITY HALL	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (2 out of 2) – Base slab Concrete 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Shuttering work for Over Head Water Tank Base slab 95% completed. 	<ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab – R.C.C 100% completed. ▪ Terrace floor Parapet Columns Concrete 100% completed. ▪ Lift Head room (2 out of 2) – Base slab Concrete 100% completed. ◆ Over Head Water Tank <ul style="list-style-type: none"> (a) Base slab concrete completed. (b) Tank Wall concrete completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 90% completed. ▪ Fourth floor 90% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 90% completed. ▪ Fourth floor 50% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 85% completed. ◆ Ceiling Putty work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 80% completed. ◆ Wall Putty work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 70% completed. ◆ Wall Painting work <ul style="list-style-type: none"> ▪ First floor - 1st Coat painting 95% completed. ◆ Floor Tiling Work <ul style="list-style-type: none"> ▪ First floor Vitrified Tile laying 95% completed. ◆ UPVC Window Fixing Work <ul style="list-style-type: none"> ▪ First floor UPVC Window fixing 95% completed. 	<ul style="list-style-type: none"> ● Internal Finishing Work. <ul style="list-style-type: none"> ◆ Block Work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 95% completed. ▪ Fourth floor 95% completed. ◆ Ceiling Plastering <ul style="list-style-type: none"> ▪ Stilt floor 90% completed. ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 90% completed. ▪ Fourth floor 75% completed. ◆ Wall Plastering <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 95% completed. ▪ Third floor 90% completed. ▪ Fourth floor 70% completed. ◆ Ceiling Putty work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 90% completed. ◆ Wall Putty work <ul style="list-style-type: none"> ▪ First floor 95% completed. ▪ Second floor 90% completed. ◆ Wall Painting work <ul style="list-style-type: none"> ▪ First floor - 1st Coat painting 95% completed. ◆ Floor Tiling Work <ul style="list-style-type: none"> ▪ First floor Vitrified Tile laying 95% completed. ▪ Second floor Vitrified Tile laying 10% completed. ◆ UPVC Window Fixing Work <ul style="list-style-type: none"> ▪ First floor UPVC Window fixing 95% completed.
--	---	---



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none">● External Finishing Work.<ul style="list-style-type: none">◆ External Plastering<ul style="list-style-type: none">▪ West Side elevation 95% completed.▪ South Side elevation 85% completed.▪ North Side elevation 45% completed.▪ East Side elevation 50% complete	<ul style="list-style-type: none">● External Finishing Work.<ul style="list-style-type: none">◆ External Plastering<ul style="list-style-type: none">▪ West Side elevation 95% completed.▪ South Side elevation 90% completed.▪ North Side elevation 70% completed.▪ East Side elevation 60% completed.
--	---	---



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 30th SEPTEMBER 2022

Block A1: Sixth Floor Level slab 1st Half Concrete casting 100% completed. Shuttering works for 1st half of Seventh floor level slab 10% completed and balance works on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block A2: Fifth Floor Level slab 1st half concrete casting 100% completed. Fifth floor Columns concrete 50% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block B1 : External plastering work –South Side elevation 100% completed, East side elevation 20% completed, West side elevation 10% completed .



PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT

Block B2: Third Floor Level slab concrete casting 100% completed. Shuttering works for 1st half of Fourth floor level slab 15% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C1: Terrace Floor level slab concrete 100% completed. External Plastering in North Side elevation 50% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C2: Terrace floor level slab 100% completed. Parapet Column concrete 90% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C3: Seventh Floor level slab Concrete casting 100% completed. Shuttering works for Full slab of Eighth floor level slab 60% completed and balance works on progress.



PROGRESS REPORT CGEWHO - CHENNAI PHASE-III PROJECT

Block D1: Ninth Floor level slab 1st Half Concrete casting 100% completed. Shuttering works for 2nd half of Ninth floor level slab 15% completed.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D2: Terrace Parapet Columns concrete 100% completed. External Plastering work in West side elevation 75% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block D3: Terrace Floor level slab 1st Half Concrete casting 100% completed. Shuttering & Barbending works for 2nd half of Terrace floor level slab on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Community Hall: External Plastering in West side elevation 95% completed, South side elevation 90% completed & North side elevation 70% , East side elevation 60% completed. Over Head Water Tank Concrete completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

