

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

31st -JULY-2024

SUBJECT: CGEWHO, PHASE-II – Greater Noida Project, Progress Report No. 03
From 1st JULY- 2024 to 31st JULY- 2024

PHASE-II	STATUS AS ON 31/07/2024
Up to last Month Block D-09	<ul style="list-style-type: none"> No work
Current Month Activity	<ul style="list-style-type: none"> Excavation work 40% completed.
Up to last Month Block D-10	<ul style="list-style-type: none"> Excavation work 100% completed. 12 nos. of piles casted.
Current Month Activity	<ul style="list-style-type: none"> 127 nos. of piles casted. (Total 139/256)
Up to last Month Block D-11	<ul style="list-style-type: none"> 230 nos. of piles out of 256 nos. casted.
Current Month Activity	<ul style="list-style-type: none"> Balance 26 nos Piles casted. (Total 256/256)
Up to last Month Block D-12	<ul style="list-style-type: none"> 223 nos. of piles casted. (Total 256/256)
Current Month Activity	<ul style="list-style-type: none"> Dressing of earth sub base PCC
Up to last Month Non Tower	<ul style="list-style-type: none"> Excavation work 35% completed. 66 nos. of piles casted.
Current Month Activity	<ul style="list-style-type: none"> Balance Excavation work 20% completed. (Total 55%) 57 nos. of piles casted. (Total 123)
Up to last Month Ramp- 01(commercial)	<ul style="list-style-type: none"> Ramp wall 1st lift casting work completed. Wall reinforcement steel work in progress.
Current Month Activity	<ul style="list-style-type: none"> Ramp floor beam reinforcement work in progress. Back fill in progress for ramp inclined portion.
Up to last Month Barricading	<ul style="list-style-type: none"> Balance 50% GI profile sheet fixing work from Gate no 2 to block D-12 completed. Balance 10% Barricading work from block D-12 to block D-07 completed, Balance 20% barricading footings of front side casted. Front side 9 mtr barricading erection work also completed from gate no. 3 up to block D-10. Phase–III barricading work completed from block D-01 up to block C-14.
Current Month Activity	<ul style="list-style-type: none"> Phase–III barricading work 78 % completed
Up to last Month Site Office	<ul style="list-style-type: none"> Site Office work completed.
Current Month Activity	



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

(A) STATUS OF TEST PILE

Location	Status
Up to last Month Non Tower area	Pile head construction completed for Routine test in blocks D-11 & D-12.
Current Month Activity	No work

SITE PHOTOGRAPHS

BLOCK D-10 & NON TOWER PILING WORK IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

RAMP FLOOR BEAM REINFORCEMENT IN PROGRESS



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHASE-III 3 METER HIGH BARICADING WORK 78% COMPLETED.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PHASE-III 3 METER HIG BARICADING WORK 78% COMPLETED



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PHASE-III 3 METER HIG BARICADING WORK 78% COMPLETED



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING IN PAM RMC PLANT LAB



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING IN RUDRATECH RMC PLANT LAB

