Central Government Employees Welfare Housing Organisation CGEWHO HOUSING PROJECT KOLKATA PH-III, AT JOKA



Monthly Progress Report Status as on 31/07/2024

| DESCRIPTION | PROGRESS UPTO 31 ST JULY-2024 |
|-------------------------|---|
| BOUNDARY | ♦ 95% Completed except gate. |
| WALL | |
| BORE WELL | ♦ 02 nos bore well completed. |
| BLOCK-1 TYPE-C | ♦ PCC for Pile Cap 100% completed. |
| | ♦ RCC for pile cap work 100% completed. |
| | ♦ Anti termite treatment (stage-01)-90% completed. |
| | ♦ Anti termite treatment (stage-02)-25% completed |
| | Reinforcement placing and shuttering work for column and |
| | shear wall is in progress at stilt floor. |
| BLOCK-2 TYPE-PARKING | ♦ 100% Lay out and grid line fixing completed. |
| | |
| BLOCK-3 TYPE-N | ♦ PCC for Pile Cap 100% completed. |
| | ♦ RCC for Pile Cap 90% Completed. |
| | ♦ Anti termite treatment (stage-1)-75% completed. |
| | ♦ Anti termite treatment (stage-2)-75% completed. |
| | ◆ Column & shear wall at stilt floor level 80% completed. |
| | ◆ Stilt floor roof slab (part-01) casting is completed. |
| | ♦ Stilt floor roof slab shuttering (part-02) work is in progress. |
| | First floor (Part-01) Mivan shuttering and reinforcement placing work is in progress. |



Central Government Employees Welfare Housing Organisation

<u>SLAB CASTING WORK FOR STILT FLOOR ROOF SLAB(PART-</u> 01) IN BLOCK-3/N-TYPE FLATS.








Central Government Employees Welfare Housing Organisation

CURING WORK IS IN PROGRESS.





CGEWHO HOUSING PROJECT KOLKATA PH-III AT JOKA, MONTHLY PROGRESS REPORT- 08

















CGEWHO HOUSING PROJECT KOLKATA PH-III AT JOKA, MONTHLY PROGRESS REPORT- 08

Central Government Employees Welfare Housing Organisation

<u>SUTTERING WORK FOR STILT FLOOR ROOF SLAB(PART-2)</u> <u>AT BLOCK-3/ N-TYPE FLATS.</u>

















