



CGEWHO HOUSING PROJECT KOLKATA PH-III



Monthly Progress Report Status as on 31/12/2023

DESCRIPTION	PROGRESS UPTO 31 st DECEMBER-2023
BOUNDARY WALL	◆ 95% Completed except gate.
BORE WELL	◆ 02 nos bore well completed.
BLOCK-1 TYPE-C	◆ 100% Lay out and grid line fixing completed. ◆ No of total piles-225
BLOCK-2 TYPE-PARKING	◆ 100% Lay out and grid line fixing completed.
BLOCK-3 TYPE-N	◆ 100% Lay out and grid line fixing completed. ◆ No of total Piles -376 ◆ No of Piles completed -167 ◆ 44.4% Piles completed.



Central Government Employees Welfare Housing Organisation

Piling work for block -3/ N-Type flat





PHOTOGRAPH OF QUALITY CONTROL

Concrete Cube Compressive Strength Testing





Fine Aggregate Sieve Analysis Testing





Coarse Aggregate Sieve Analysis Testing





Viscosity test by Marsh Funnel

