



CGEWHO HOUSING PROJECT KOLKATA PH-III, AT JOKA



Monthly Progress Report Status as on 31/03/2024

DESCRIPTION	PROGRESS UPTO 31 ST MARCH-2024
BOUNDARY WALL	◆ 95% Completed except gate.
BORE WELL	◆ 02 nos bore well completed.
BLOCK-1 TYPE-C	◆ 100% Lay out and grid line fixing completed. ◆ 100% Pile completed.
BLOCK-2 TYPE-PARKING	◆ 100% Lay out and grid line fixing completed.
BLOCK-3 TYPE-N	◆ 100% Lay out and grid line fixing completed. ◆ 100% Pile completed. ◆ Excavation of earth for Pile Cap 85% completed. ◆ PCC for Pile Cap 60% completed. ◆ RCC for Pile Cap 25% Completed.





PCC WORK FOR PILE CAP FOR BLOCK-3/N-TYPE FLATS.





REINFORCEMENT PLACING FOR PILE CAP FOR BLOCK-3/ N-TYPE FLATS.





CONCRETING WORK FOR PILE CAP FOR BLOCK-3/N-TYPE FLATS.





ARRANGEMENT OF ROUTINE LOAD TESTS FOR BLOCK-1/C-TYPE FLATS

