



CGEWHO-SAS NAGAR
MOHALI
PHASE-III PROJECT



MONTHLY PROGRESS REPORT

STATUS AS ON: 28.02.2025



PROGRESS REPORT
CGEWHO-SAS NAGAR PHASE-III PROJECT

28.02.2025

BLOCK	STATUS AS ON 28th FEBRUARY-2025
D BLOCK	Excavation work – 75% Completed Piling work- 66% completed, 129 nos. Piles casted (129/294)
C-01 BLOCK	Excavation work – 75% Completed
C-02 BLOCK	Excavation work – 100% Completed Piling work- 100% completed, 15 nos. Piles casted (196/196)
B-01 BLOCK	Excavation work – 75% Completed Piling work- 100% completed, 45 nos. Piles casted (150/150)
B-02 BLOCK	Excavation work – 75% Completed Piling work- 100% completed, 89 nos. Piles casted (159/159)
UG TANK	Excavation work – 75% Completed Piling work- 42% completed, 18 nos. Piles casted (18/43)
NON-TOWER	Excavation work – 75% Completed



PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 28.02.2025

BLOCK C-02 PCC WORK IN PROGRESS





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

BLOCK D & B PILING WORK IN PROGRESS





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

PREPARATION FOR ROUTINE PILE LOAD TESTING IN C02 BLOCK





PROGRESS REPORT CGEWHO-SAS NAGAR PHASE-III PROJECT

SLUMP TESTING AT SITE LAB





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

PILE INTEGRITY TEST BY THIRD PARTY





PROGRESS REPORT CGEWHO-SAS NAGAR PHASE-III PROJECT

COMPACTION TEST





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

S. No.	Materials	Test Done	Result
1	Initial load test of 900 mm Dia. Pile: - Conducted in the presence of IIT Roorkee officials and result found satisfactory.		
2	Reinforcement Steel	Third party testing is being done.	
3	RCC cubes are being tested and Register is being maintained.		
4	Slump test conducted at site to insure workability of concrete.		