



CGEWHO-SAS NAGAR
MOHALI
PHASE-III PROJECT



MONTHLY PROGRESS REPORT

STATUS AS ON: 31.01.2025



PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

31.01.2025

BLOCK	STATUS AS ON 31st JANUARY-2025
D-01 BLOCK	Excavation work – 75% Completed
C-01 BLOCK	Excavation work – 75% Completed
C-02 BLOCK	Excavation work – 75% Completed Piling work- 92% completed, 181 nos. Piles casted (181/196)
B-01 BLOCK	Excavation work – 75% Completed Piling work- 70% completed, 105 nos. Piles casted (105/150)
B-02 BLOCK	Excavation work – 75% Completed Piling work- 44% completed, 70 nos. Piles casted (70/159)
NON-TOWER	Excavation work – 75% Completed



PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 31.01.2025

BLOCK C & B PILING WORK IN PROGRESS





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

BARRICADING WORK 80% COMPLETED





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

CUBE COMPRESSIVE STRENGTH TESTING IN SITE LAB





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

S. No.	Materials	Test Done	Result
1	Initial load test of 900 mm Dia. Pile: - Conducted in the presence of IIT Roorkee officials and result found satisfactory.		
2	Reinforcement Steel	Third party testing is being done.	
3	RCC cubes are being tested and Register is being maintained.		
4	Slump test conducted at site to insure workability of concrete.		