



CGEWHO-SAS NAGAR
MOHALI
PHASE-III PROJECT



MONTHLY PROGRESS REPORT

STATUS AS ON: 30.04.2025



PROGRESS REPORT CGEWHO-SAS NAGAR PHASE-III PROJECT

30.04.2025

BLOCK	STATUS AS ON 30th April-2025
D BLOCK	Excavation work – 100% Completed Piling work- 100% completed, 43 nos. Piles casted (294/294)
C-01 BLOCK	Excavation work – 75% Completed Piling work- 66% completed, 128 nos. Piles casted (130/196)
C-02 BLOCK	Excavation work – 100% Completed Piling work- 100% completed (196/196) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (100% Completed) Column Casting up to Basement Slab in Progress (20% Completed) Retaining Wall Casting in progress (20% Completed)
B-01 BLOCK	Excavation work – 100% Completed Piling work- 100% completed (150/150) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (20% Completed)
B-02 BLOCK	Excavation work – 100% Completed Piling work- 100% completed (159/159) PCC & HDPE Membrane under Raft 100% Completed Raft Reinforcement in Progress (20% Completed)
UG TANK	Excavation work – 75% Completed Piling work- 100% completed (43/43)
NON-TOWER	Excavation work – 75% Completed Piling work- 55% completed, 82 nos. Piles casted (235/429) PCC under Raft in Progress (8 % Completed) Raft Casted (8% Completed)



PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 31.03.2025

BLOCK C-02 RAFT CASTING WORK IN PROGRESS





PROGRESS REPORT CGEWHO-SAS NAGAR PHASE-III PROJECT

NON-TOWER AREA PILING WORK IN PROGRESS





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

RAFT CASTING IN B-01





PROGRESS REPORT CGEWHO-SAS NAGAR PHASE-III PROJECT

CUBE TEST AT SITE





PROGRESS REPORT CGEWHO-SAS NAGAR PHASE-III PROJECT

CURING OF RAFT IN BLOCK C-02





PROGRESS REPORT CGEWHO-SAS NAGAR PHASE-III PROJECT

COMPACTION TEST IN BLOCK-D





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

S. No.	Materials	Test Done	Result
1	Reinforcement Steel	Third party testing is being done.	
2	RCC cubes are being tested and Register is being maintained.		
3	Slump test conducted at site to insure workability of concrete.		
4	Soil Compaction test by Third party testing is being done		