



CGEWHO-SAS NAGAR
MOHALI
PHASE-III PROJECT



MONTHLY PROGRESS REPORT

STATUS AS ON: 31.05.2025



PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

31.05.2025

BLOCK	STATUS AS ON 31th May-2025
D BLOCK	Excavation work – 100% Completed Piling work- 100% completed, (294/294) PCC & HDPE Membrane under Raft 85% Completed Raft Reinforcement in Progress (20% Completed)
C-01 BLOCK	Excavation work – 100% Completed Piling work- 100% completed, (196/196)
C-02 BLOCK	Excavation work – 100% Completed Piling work- 100% completed (196/196) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (100% Completed) Column Casting up to Basement Slab in Progress (60% Completed) Retaining Wall Casting in progress (80% Completed)
B-01 BLOCK	Excavation work – 100% Completed Piling work- 100% completed (150/150) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (100% Completed) Column Casting up to Basement Slab in Progress (15% Completed) Retaining Wall Casting in progress (75% Completed)
B-02 BLOCK	Excavation work – 100% Completed Piling work- 100% completed (159/159) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (70% Completed)
UG TANK	Excavation work – 100% Completed Piling work- 100% completed (43/43)
NON-TOWER	Excavation work – 100% Completed Piling work- 100% completed, (429/429) PCC under Raft in Progress (15 % Completed) Raft Casted (8% Completed)

PHOTOGRAPHS OF WORK PROGRESS AS ON 31.05.2025

BLOCK B-01 RAFT CASTING WORK IN PROGRESS



PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

NON-TOWER AREA PILING WORK IN PROGRESS



RAFT CASTING IN B-02



CUBE TEST AT SITE





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

CURING OF RAFT IN BLOCK B-01



COMPACTION TEST IN BLOCK-C-01





PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

S. No.	Materials	Test Done	Result
1	Reinforcement Steel	Third party testing is being done.	
2	RCC cubes are being tested and Register is being maintained.		
3	Slump test conducted at site to insure workability of concrete.		
4	Soil Compaction test by Third party testing is being done		